

# Harrison ES – Preschool Classrooms Addition & HVAC Upgrades



# Harrison ES – Preschool Classrooms Addition & HVAC Upgrades



## ➤ **Completed Work:**

- Concrete curbs installation in playground .
- Undercutting at the building pad commenced.
- Met with Spectrum to discuss the relocation of the communication line.

## ➤ **Upcoming Work / Look Ahead:**

- Continued with undercutting at the building pad.
- Install playground fencing.
- Site Cleaning & Safety Measures for path to playground



# Harrison Elementary – Preschool Classrooms Addition & HVAC

Concrete Curbs Installation in Playground is in Progress.







# Harrison Elementary – Preschool Classrooms Addition & HVAC

Playground Equipment Installed.



Week Ending August 23, 2024