

**PERRIS UNION HIGH SCHOOL DISTRICT**  
**MEASURE W – CITIZENS’ OVERSIGHT COMMITTEE**

(175 E. Nuevo Rd. Perris, CA 92571 – Perris High School)  
(Measure W – Approved by District Voters on November 6, 2018)

**March 12, 2024 at 4:00 p.m.**

**SUMMARY**

***Citizens’ Oversight Committee***

***Members Present:***

Sheila Curtis - Chair  
Joshua D. Naggar - Vice Chair  
William Hulstrom  
Samantha Robles  
George Mills joined at 4:10 p.m.  
Marilee Menez joined at 4:10 p.m.

***Committee Members Absent:***

Eric Kroencke

***District Administrative Staff:***

Candace Reines, Deputy Superintendent

***Others in Attendance:***

Janet Rodriguez, Administrative Assistant  
Hector Gonzalez, Director of Facilities Services  
Chad Goodwin, Facilities Supervisor  
Xochitl Molina, Accountant

**1. *Call to Order:***

Chair Sheila Curtis called the meeting to order at 4:01 p.m.

**2. *Roll Call:***

Janet Rodriguez conducted a roll call of Committee Members and indicated that a quorum was established. 4 members were present; 3 were absent. George Mills and Marilee Menez later joined the meeting at 4:10 p.m.

**3. *Pledge of Allegiance:***

Sheila Curtis led the Committee in reciting the Pledge of Allegiance.

**4. *Public Comment:***

There were no public comments.

**5. Adopt Meeting Minutes: 8/29/2023**

Vice Chair Joshua D. Naggart motioned to approve the Minutes from the last meeting on 08/29/2023 as presented; William Hulstrom seconded the motion. No opposition. Motion carried.

VOTE: 4 Ayes, 0 Noes, 3 Absent, 0 Abstain

**6. Bond Expenditure Report:**

Xochitl Molina summarized the Expenditure Reports and asked the committee members if they had any questions or concerns. No questions were posed.

**7. Financial and Performance Audit Reports (Measure T and W)**

The Annual Financial and Performance Audit Reports for Measures T and W were provided to members for review and summarization. Candace Reines referred to the audit findings on page 14 and advised that there were no audit findings. Ms. Reines stated that there will not be any further audits of Measure W as all funds have been expended.

**8. Presentation/Discussion on School District Facilities Projects:**

Chad Goodwin presented updates on the following facility projects:

PHS - Completion of this final phase of the Perris High School Reconfiguration project is wrapping up, the Ag Mechanics and athletic operations buildings are in full use. Construction of the new pool facility is complete and the swim season has already started. There has been one pool swim meet so far. The brand new administration building, visual and performing arts, pool building, athletics operations building, concession stand, Ag Mechanics, and barn have been completed within this final phase of this project at Perris High School. Chair Curtis asked if kids in welding will be able to get certified and graduate with a welding certificate. Mr. Gonzalez replied that CTE will be certifying kids in beginning welding and he also heard that they're also looking for opportunities to work with manufacturers to have internships. Chair Curtis asked if it would be in the plans to open it up for adult classes. Ms. Reines replied yes.

LHS - A brand new restroom building was added. Construction began last June and was finished right before students and staff came back in January.

PVHS - Construction is currently ongoing on the first phase of the Paloma Improvements Project. The new autoshop and MPR/Culinary buildings are currently under construction. Once the auto shop building is complete, the existing autoshop will move into its new location allowing construction to begin on the new administration building. The student parking lot will be shut down for the next two Summers due to necessary work. The second Summer will be used to perform the major work that is necessary in the parking lots. The parking lot configuration will be changed completely to make it a lot smoother and to accommodate the future move of the administration building. Construction has already started on the new multi purpose facility as well as the new auto shop. The current administration building will be modified later and repurposed into a new student services center with video production upstairs and will be completed Summer of 2027.

**9. Other Updates by the District or Consultants:**

Ms. Reines reminded the committee that the last time that they met, she shared that the District was considering doing another bond measure and that the board approved for feasibility work to be done in August of last year. Ms. Reines stated that a polling survey was done and that unfortunately, it did not come back favorable. She explained that it just wasn't the right time to put all of our efforts forward to something that the polling shows would likely not have been successful. Ms. Reines stated that as we get closer to 2026 or probably more likely 2028, we'll be bringing

that back to the board and see when they may want to consider that. Chair Curtis asked if we are now forced to look at putting in portables at Liberty. Ms. Reines stated that there will be portables come August at Liberty.

**10. Designation of Next Meeting Date:**

It was established that the next COC meeting date will be Tuesday, August 27, 2024, at Paloma Valley High School.

**11. Comments:**

There were no additional comments.

**12. Adjournment:**

Marilee Menez motioned to adjourn the meeting; William Hulstrom seconded the motion. No opposition. Call for a vote. Motion carried.

VOTE: 6 Ayes, 0 Noes, 1 Absent, 0 Abstain

The meeting was adjourned at 4:32 p.m.