

MCHS

Construction Project Update – November 5 2018

Construction Project Update

- Buildings
 - CTE...All slab on grade concrete floors are poured. Work is underway on CMU walls.
 - CTE...we are still officially behind schedule, the contractor last presented late August 2019 as a substantial completion date.
 - HS...footers are almost complete, and gymnasium floors have been poured.
 - HS...the high school remains on schedule at this time.
 - The contractor is currently working on a recovery schedule with a third party scheduling company.

Construction Project Update

- Next 30 days
 - Continue to work on CMU walls both HS and CTE, additional crew is scheduled.
 - Continue to pour slab on grade concrete floors for HS
 - Begin installing roof trusses and decking.
 - Continue work on the retaining walls, should near completion soon.
 - Begin topsoil screening and placing top soil on athletic fields as sub-grade is completed.
 - Hopefully see some acceleration/recovery in CTE schedule – continue to monitor.

View from Left Field



Left fielder headed up the steps



ADA ramp in construction



Gym Floor concrete pour



Finishing gym and hallway floor



CTE – working on CMU walls



CTE- Hallway Ground Faced Accent CMU



Site – Topsoil Screening



Soil Screening – Good stuff comes out here.



Spirit Rocks – Where do they go?

