



The **HILL** - The **H**ub for **I**nnovative **L**earning & **L**eadership

➤ **Completed Work:**

- Continued storm drainage and East demo.
- Ceilings continued Level 2.
- Metal stud and drywall work continue finishing on Levels 2 and 1.
- LVT complete on Level 4, and Epoxy prep on Level 3.
- Electrical devices continue on Levels 3, 2, and 1.
- Plumbing above ceiling continued on all floors.

➤ **Upcoming Work / Look Ahead:**

- Continue storm drainage and East demo.
- Ceilings to continue on Level 2.
- Metal stud and drywall work continue finishing on Levels 2 and 1.
- HVAC trim outs to continue.
- Electrical devices continue on Level 2, pull wire on Level 1.
- **There will be a partial shutdown, and at times a complete shutdown of Indiana for roofing and road work, and there will also be a lane closure on Midland.**

The HILL - The Hub for Innovative Learning & Leadership



New bollards at entry



Week Ending September 20, 2024

The HILL - The Hub for Innovative Learning & Leadership

Secondary entry concrete steps



Week Ending September 20, 2024



The HILL - The Hub for Innovative Learning & Leadership

New fence posts along Midland



Week Ending September 20, 2024



The HILL - The Hub for Innovative Learning & Leadership

New exterior metal panels for entries on site



Week Ending September 20, 2024

The HILL - The Hub for Innovative Learning & Leadership

Multi-purpose railings painted and color changing lights



Week Ending September 20, 2024



The HILL - The Hub for Innovative Learning & Leadership

New lockers at Law Enforcement



Week Ending September 20, 2024

The HILL - The Hub for Innovative Learning & Leadership

Kitchen equipment placed at Student Enterprise



Week Ending September 20, 2024



The HILL - The Hub for Innovative Learning & Leadership

Accent painting for wayfinding at Level 4



Week Ending September 20, 2024