


Completed/Work in Progress:

- Completed all curb and gutter (except some access points)
- Work continued fill dirt around outside perimeter of curb and rough grading
- Continue MCM on A and Batten Seam Panels on Area C and A (Trim/Finish on entire areas and West elevations)
- Completed Exterior Furring and Dense Glass Area B and Area E
- Metal Framing at Kitchen complete except soffit at Cooler/Freezer
- Sheet Air Barrier Area A completed (except roof end gable)
- Continue Window Frame Installation
- Completed pouring of terrazzo in Area C on 2nd Floor
- Completed Kitchen sprinkler install (Except freezer heads)
- > Water meter installed. Water in mechanical room
- Work Continued Exterior Electrical Lighting and Conduits

Upcoming Look Ahead:

- Finish Area B stairs
- Finish basecoat of blacktop on entire site
- Rough Grading at Entrance Slopes
- Start Installing Curtain Wall Windows Area A and C
- Finish MCM on Area A
- Finish exterior dense glass (should be done by end of week)
- Start Installing Ceiling Grid Area A 1
- Finish Area D Sprinkler Rough in and Pressure Testing
- Plumbing vent penetrations through roof
- Continue HVAC Room Drops
- Lighting





Aerial – ACM & Vertical Metal Panel Continues Around Building











Area A – Vertical Metal Panel Air Barrier Installing





Area A & C – End Stairs Installed





Area A & C – Metal Panels Nearly Complete





Area B – Roofing and Site Work Continue





Area D – Media Center Roofing Continues





Area E – Storm Shelter Roofing Continues

