



JOB PROGRESS REPORT

WEEK OF SEPTEMBER 30, 2024

FOWLER & HAMMER, INC. PROJECT CONTACTS

TYLER RICHLING
LEAD PROJECT MANAGER
trichling@fowlerhammer.com

ADAM KRAUSE
PROJECT SUPERINTENDENT
akrause@fowlerhammer.com

MARTY KOENIG
ASSISTANT PROJECT MANAGER
mkoenig@fowlerhammer.com

GREG MEINERTZ
SAFETY DIRECTOR
gmeinertz@fowlerhammer.com

LAST 5 WORK DAYS	NEXT 5 WORK DAYS
<ul style="list-style-type: none">• NE Parking Lot Underground Utilities• Elevator Addition Masonry• Gym Storage Addition Roof Blocking• Continued Demo for East Addition	<ul style="list-style-type: none">• Demo Maintenance Shed• Elevator Addition Masonry• Gym Storage Addition Roof Blocking and Steel Joist• Continued Demo for East Addition

UPCOMING PROJECT MILESTONES - PHASE 1A & 1B
<ul style="list-style-type: none">• Science Lab & Math Classrooms Corridor (Renovation) - 1A Complete !• Tech Ed—Music—Receiving Addition (New Construction) - In progress• P.E. Storage Additions (New Construction) - In progress• Elevator Addition (New Construction) - In progress

PROJECT PROGRESS IMAGES



ELEVATOR ADDITION MASONRY



GYM ADDITION ROOF BLOCKING



DEMO OF MAINTENANCE SHED



CONTINUED DEMO FOR EAST ADDITION