

THE FOLLOWING IS A LIST OF WORK PERFORMED IN THE LAST 30 DAYS:

PHASE 1A- SEGMENT B (GYM ADDITION)

- Completed MEP work ahead of school Year
- Final Finishes Completed Ahead of School Year.
- HVAC/Climate Control Work Completed in preparation for new Gym Floor

PHASE 1B - SEGMENT E (CLASSROOM ADDITION)

- MEP Finishes Completed Ahead of School Year
- Final Finishes Completed
- M&J Pre-Punchlist
- Furniture Delivery/Install
- LMC Ceiling Baffles and Lighting Install

SITE

- Excavation for Segment F Footings and Foundations
- Parking Lot Paving at Main Parking Lot, North Drive, and Shipping/Receiving
- Turf Install Completed for new Playground area.
- Barrier Gate Installation Completed

PHASE 2A - SEGMENT F&H (CLASSROOM ADDITION)

- Footing and Foundation Install
- Deep Underground Storm Utility Install
- MEP Underground Work
- Remaining Interior Footings/Foundations Poured

PHASE 2B - SEGMENT D (COMMONS & ADMIN)

- MEP Rough-Ins for Boys and Girls Club and School District Administrative Areas & in Radius Entryway
- Sheetrock and Taping in Administrative Areas
- Painting Began in Boys & Girls Club Admin Spaces
- Structural Stud Framing and Roof Edge Blocking at Radius Entryway
- Masonry Piers and Radius Entryway
- EPDM Roofing at Radius Entry
- Aluminum Curtain Wall installation at Radius Entryway
- Ceiling Cloud Install in Commons Area
- Demolition and Build Back for Boys & Girls Club IT Closet (Accelerated)



MIDDLE SCHOOL ADDITION & RENOVATION
[Click here to access the community update video.](#)



AERIAL OVERVIEW



SEGMENT D (COMMONS & ADMIN) AERIAL VIEW

THE FOLLOWING IS A LIST OF WORK SCHEDULED FOR THE NEXT 30 DAYS:

PHASE 1A- SEGMENT B (GYM ADDITION)

- Overhead Gym Equipment Installation
- AMS Audio-Visual Overhead work in New Gym
- Scoreboard Installation
- Overhead Punchlist Completed
- New Wood Gym Floor Installation to Begin

PHASE 1B - SEGMENT E (CLASSROOM ADDITION)

- M&J Punchlist Complete
- LMC Lighting to be Completed
- LMC Flooring to be Completed

PHASE 2A - SEGMENT F&H (CLASSROOM ADDITION)

- Remaining Interior Foundations
- Underground MEP Work Completed
- 1st Level Slab-on-Grade Pours to be Completed

PHASE 2B - SEGMENT D (COMMONS & ADMIN)

- Radius Entryway to be Fully Enclosed/ Weathertight
- Commons Area Ceiling Clouds and Lighting to be Completed
- Commons Area Flooring
- Continued work Sheetrocking and Taping in the Administrative Areas
- Painting to Continue in Admin Areas
- Admin Area Ceiling Grid install to begin

SITE

- Exterior Paving to be completed at Main (Radius) Entryway



SEGMENT F (CLASSROOM ADDITION) FOOTINGS/FOUNDATIONS IN PROGRESS



SEGMENT D (COMMONS & ADMIN) MEP ROUGH-INS & SHEETROCK IN PROGRESS

SCHEDULE:

PHASE 1A - GYM ADDITION (SEGMENT B - PINK PER ATTACHED PHASING PLAN)

All Overhead Work Remaining in Gym 194 October 2024
 Wood Floor Install..... November/December 2024
 Gym 194 Turnover..... End of December 2024

PHASE 1B - CLASSROOM ADDITION (SEGMENT E & G - ORANGE PER ATTACHED PHASING PLAN)

LMC Turnover.....Mid-November 2024

PHASE 2B - COMMONS & ADMIN AREA (SEGMENT D - YELLOW PER ATTACHED PHASING PLAN)

Radius Entryway Turnover Mid-November 2024
 Administrative Area Turnover End of November 2024