

Harrison ES – Preschool Classrooms Addition & HVAC Upgrades





Harrison ES – Preschool Classrooms Addition & HVAC Upgrades

➤ **Completed Work:**

- Forming and pouring the deep portion of the building foundation.
- Backfill of building pad completed.
- Demolition of the old communication line.
- Finishing grading and pavement demolition at Jefferson Street.
- Poured cooling tower pad.
- Began construction of egress path trench drainage

➤ **Upcoming Work / Look Ahead:**

- Finishing the foundation wall.
- Backfill with DGA.
- Under-slab plumbing work.
- Install sub-drainage system for permeable pavers

Harrison Elementary – Preschool Classrooms Addition & HVAC



Poured Cooling Tower Pad.



Week Ending October 11, 2024

Harrison Elementary – Preschool Classrooms Addition & HVAC



Forming and pouring Building Foundation in Progress.



Week Ending October 11, 2024

Harrison Elementary – Preschool Classrooms Addition & HVAC

Backfill of Building Pad in Progress.



Week Ending October 11, 2024

Harrison Elementary – Preschool Classrooms Addition & HVAC

Grading and Pavement Demolition at Jefferson Street in .



Harrison Elementary – Preschool Classrooms Addition & HVAC



Egress Path Trench Drainage in Progress.



Week Ending October 11, 2024