



The **HILL** - The **H**ub for **I**nnovative **L**earning & **L**eadership

➤ **Completed Work:**

- Continued storm drainage and East demo.
- Ceilings continued Level 2.
- Metal stud and drywall work continue finishing on Levels 2 and 1.
- LVT complete on Level 4, and Epoxy prep on Level 3.
- Electrical devices continue on Levels 3, 2, and 1.
- Plumbing above ceiling continued on all floors.

➤ **Upcoming Work / Look Ahead:**

- Continue storm drainage and East demo.
- Ceilings to continue on Level 2.
- Metal stud and drywall work continue finishing on Levels 2 and 1.
- HVAC trim outs to continue.
- Electrical devices continue on Level 2, pull wire on Level 1.
- **There will be a partial shutdown, and at times a complete shutdown of Indiana for roofing and road work, and there will also be a lane closure on Midland.**

The HILL - The Hub for Innovative Learning & Leadership

Composite metal panel and main entry



Week Ending October 18, 2024



The HILL - The Hub for Innovative Learning & Leadership

Drywall finished and painted at main entry



Week Ending October 18, 2024

The HILL - The Hub for Innovative Learning & Leadership



East parking lot base course of asphalt



Week Ending October 18, 2024



The HILL - The Hub for Innovative Learning & Leadership

Metal stud framing and plywood for new metal panel column surrounds



Week Ending October 18, 2024

The HILL - The Hub for Innovative Learning & Leadership

Concrete bases and framing for new metal panel



Week Ending October 18, 2024



The HILL - The Hub for Innovative Learning & Leadership

Freight elevator replacement work progressing



Week Ending October 18, 2024



The HILL - The Hub for Innovative Learning & Leadership

Level 4 drinking fountains



Week Ending October 18, 2024

The HILL - The Hub for Innovative Learning & Leadership



Level 4 lab eye wash and sinks installed



Week Ending October 18, 2024