

Rise STEM Academy For Girls



Week Ending October 18, 2024



Rise STEM Academy For Girls

➤ **Work Completed:**

- Exterior footers are in progress.
- The main level and Geothermal field have been cut and raised to subgrade.
- ICF installation has commenced and will continue bearing level in the basement.
- Underground plumbing has passed inspection and is ready for coverage.
- Electrical underground work is in progress and will continue with in-wall installations alongside the ICF.

➤ **Upcoming Work / Look Ahead:**

- Continue working on the exterior footers.
- Finalize Geothermal fieldwork
- Continue site grading

Rise STEM Academy For Girls

Exterior footers in Progress



Week Ending October 18, 2024



Rise STEM Academy For Girls

Geothermal field work in Progress



Week Ending October 18, 2024

Rise STEM Academy For Girls

Under-slab Plumbing work in progress



Week Ending October 18, 2024

Rise STEM Academy For Girls

Grading in Progress





Rise STEM Academy For Girls

Site Access Road in Progress



Week Ending October 18, 2024