



JOB PROGRESS REPORT

WEEK OF OCTOBER 21, 2024

FOWLER & HAMMER, INC. PROJECT CONTACTS

TYLER RICHLING
LEAD PROJECT MANAGER
trichling@fowlerhammer.com

ADAM KRAUSE
PROJECT SUPERINTENDENT
akrause@fowlerhammer.com

MARTY KOENIG
ASSISTANT PROJECT MANAGER
mkoenig@fowlerhammer.com

GREG MEINERTZ
SAFETY DIRECTOR
gmeinertz@fowlerhammer.com

LAST 5 WORK DAYS	NEXT 5 WORK DAYS
<ul style="list-style-type: none">• Set Gym Addition Steel Columns, Roof Joists, and Decking• Elevator Addition Masonry• Form Footings and Foundation Walls for East Addition• Continued Demo for Tech Ed Addition• NW Parking Lot Civil Work	<ul style="list-style-type: none">• Start East Addition Masonry• Wrap Up Elevator Addition Masonry• Form Footings and Foundation Walls for Tech Ed Addition• Demo East Façade of the Building• NW Parking Lot Civil Work

UPCOMING PROJECT MILESTONES - PHASE 1A & 1B
<ul style="list-style-type: none">• Science Lab & Math Classrooms Corridor (Renovation) - 1A Complete !• Tech Ed—Music—Receiving Addition (New Construction) - In progress• P.E. Storage Additions (New Construction) - In progress• Elevator Addition (New Construction) - In progress

PROJECT PROGRESS IMAGES



CONTINUED DEMO TO EAST SIDE OF THE BUILDING



GYM ADDITION STEEL/DECKING COMPLETE



ELEVATOR ADDITION MASONRY



FORM FOOTINGS FOR TECH ED ADDITION