

# Rise STEM Academy For Girls



Week Ending October 25, 2024



# Rise STEM Academy For Girls

## ➤ **Work Completed:**

- Road work is ongoing.
- Staging areas have been established.
- The south concrete wall of the basement has been completed.
- Underground MEP work is finished, and preparations for the slab pour are underway, with MEP installation continuing and footers completed.
- Most exterior footers have been excavated, rebar tying is taking place, and anchor bolts have been installed.

## ➤ **Upcoming Work / Look Ahead:**

- Finish footers and anchor bolts.
- Begin forming and pouring the retaining wall.
- Continue MEP installations.
- Proceed with interior CMU work once materials are delivered.

# Rise STEM Academy For Girls

Site Preparation and Road Work in Progress



Week Ending October 25, 2024

# Rise STEM Academy For Girls

## Footers Work in Progress



# Rise STEM Academy For Girls

## Basement Wall Pour in Progress



# Rise STEM Academy For Girls

ICF installation in Progress

