



Gym / Main Entry & Student Quad

## CONSTRUCTION ACTIVITIES

### Previous Month:

GYM Building Slab on Grade completed

Metal Stud Framing Started

Science Building structural work continued. Plumbing rough-in and electrical rough-in continued. Concrete slab patching completed

Building A Abatement and Demolition ongoing

### Upcoming Month:

Structural Steel Erection will occur at the GYM

Metal Stud Framing will continue at the GYM

Science Building structural repairs will continue. New ceiling tiles will be installed.

Building A Demo and off-haul will be completed



GYM FOUNDATION

## PROJECT FACTS

**New Auxiliary Gym Square Footage:** 15,500

**Completion:** The Science Classroom Building is scheduled to be finished in the Summer of 2020, and the new Auxiliary Gym in the first quarter of 2021.

### Design Build Contractor:

Lathrop Construction Associates  
[www.lathropconstruction.com](http://www.lathropconstruction.com)

### Design Build Architect:

HKIT Architects  
[www.hkit.com](http://www.hkit.com)

## CONTACT INFORMATION

To subscribe to this monthly newsletter or to submit project questions, please email:

[Facilitiesplanning@wccusd.net](mailto:Facilitiesplanning@wccusd.net)

### Construction Manger

**Peter Hempel**

Project Manager

Swinerton Management & Consulting

415.516.1250