



RIVERSIDE SOIL STABILIZATION

Feb. 2022

Work Completed Last Month

- Trash enclosure construction nearing completion
- Outdoor dining area completed with installation of remaining precast tables

Work to be Completed This Month

- Complete trash enclosure fencing
- Punchlist walk and closeout



Project Facts

- **Project Scope:** The primary purpose of this project is to reinforce soil adjacent to Wildcat Creek. Additionally, the project will include repaving the parking lot, building a new trash enclosure, and removing trees along the creek. This project is an investment in our community through the use of taxpayer bond dollars.
 - **Architect:** Gouldevans
 - **Anticipated Completion:** Spring 2022
- Project Website:**
<https://www.wccusd.net/Page/15627>

Contact Information
Design Build Contractor:
Overaa –
 Austin Moreau
 510-234-0926

To subscribe to this monthly newsletter or ask a project questions, please email:
AskFacilities
@wccusd.net

