



## RIVERSIDE SOIL STABILIZATION

Jan. 2022

### Work Completed Last Month

- Pave and stripe parking lot
- Installed 12 precast tables



### Work to be Completed This Month

- Fabricate and begin installation of trash enclosure structure
- Install 4 ADA-compliant precast tables



### Project Facts

- **Project Scope:** The primary purpose of this project is to reinforce soil adjacent to Wildcat Creek. Additionally, the project will include repaving the parking lot, building a new trash enclosure, and removing trees along the creek. This project is an investment in our community through the use of taxpayer bond dollars.
  - **Architect:** Gouldevans
  - **Anticipated Completion:** Spring 2022
- Project Website:**  
<https://www.wccusd.net/Page/15627>

**Contact Information**  
**Design Build Contractor:**  
**Overaa –**  
 Austin Moreau  
 510-234-0926

To subscribe to this monthly newsletter or ask a project questions, please email:  
**AskFacilities**  
**@wccusd.net**

