



## RIVERSIDE SOIL STABILIZATION

Oct. 2021

### Work Completed Last Month

- Completed plaza concrete pad.
- Restored landscaping/ mulch.
- Completed underground sewer and water connections for trash enclosure.

### Work to be Completed This Month

- Install trash enclosure foundation and parking lot paving.
- Begin fabrication of the trash enclosure structure.
- Install signage for ADA stalls.



### Project Facts

- **Project Scope:** The primary purpose of this project is to reinforce soil adjacent to Wildcat Creek. Additionally, the project will include repaving the parking lot, building a new trash enclosure, and removing trees along the creek. This project is an investment in our community through the use of taxpayer bond dollars.
- **Architect:** Gouldevans
- **Anticipated Completion:** December 2021

#### Project Website:

<https://www.wccusd.net/Page/15627>

### Contact Information

#### Design Build Contractor:

**Overaa –**  
Austin Moreau  
510-234-0926

To subscribe to this monthly newsletter or ask a project questions, please email:

**AskFacilities**  
**@wccusd.net**

