



## PVHS Fields, Fieldhouse, and Bleachers Project

Dec. 2021

### Work Completed Last Month

- Began fence post and retaining wall installation along basketball/tennis courts
- Excavated to subgrade at the fieldhouse/home bleachers area
- Removed excess rock and soil to establish subgrade at the baseball/softball fields
- Protection and mitigation from inclement weather events throughout jobsite

### Work to be Completed This Month

- Pour retaining wall footing and construct retaining wall along basketball/tennis courts
- Prepare soils, excavate footings, and install utilities for the new fieldhouse/home bleachers area
- Prepare the subgrade and lay baserock in the baseball/softball fields



### Project Facts

- **Project Scope:** New fieldhouse, tennis courts, basketball courts, baseball and softball fields, track and field resurfacing, new home and away bleachers, new press box.
- **Total Square Feet:** 464,000 SF
- **Architect:** PBK/ WLC Architects
- **Anticipated Completion:** Fall 2022

#### Project Website:

<https://www.wccusd.net/Page/15634>



### Contact Information

**Contractor:** CWS  
Construction— Ben Pearce  
415 599-5585

**Construction Manager:**  
925 671-7717

To subscribe to this monthly newsletter or ask a project questions, please email:  
[askfacilities@wccusd.net](mailto:askfacilities@wccusd.net)

