



## Kennedy High School - Field & Bleacher Project

October 2022

### Work Completed this Month

- Preliminary trenching and underground utility pathway install in the student parking lot
- Demolition of paving areas and tree removal
- Underground utility investigation
- Beginning of utility trenching in the field area

### Upcoming Activities

- Continued trenching and installation of the underground utilities
- Forming and installation of bleacher footings
- Installation of site concrete
- Demolition of the track surface



### Project Facts

- **Project Scope:** This stadium refurbishment project includes replacing the existing bleachers with new visitor and home bleachers, resurfacing the field turf and track, replacing the scoreboard, and relocating the tack field events.
- **Architect:** HMC Architects
- **Anticipated Completion:** Spring 2023

### Contact Information

**Contractor:** BHM –  
Mike Burke 707-643-4580

**Construction Manager:**  
Swinerton – Vincent Som  
[vincent.som@wccusd.net](mailto:vincent.som@wccusd.net)

To subscribe to this monthly newsletter or ask a project questions, please email:

Facilitiesplanning  
[@wccusd.net](mailto:@wccusd.net)

