




# Mary E. Britton Middle School

## ➤ **Completed/Work in Progress:**

- Work continued – Pour site concrete
- Work Continued – Prep for structural steel for storm louvers
- Work Continued – Area E Metal Stud walls and Soffits started. Area E entry
- Work Continued – Ceiling Grid Area A and C and Metal Stud and soffit in Area C
- Work Continued – Window Frame and Glass Installation
- Finished Terrazzo pour Area C 1<sup>st</sup> Floor
- Work Continued – Tile C Showers in classrooms and Tile in Areas C and D Restrooms
- Work Continued – Installing light poles. All parking lot, perimeter and island poles are set

## ➤ **Upcoming Look Ahead:**

- Finish handrail and other related items to stairs
- MCM panel delivery at any time and next round of measurements
- Complete Permeable Pavers
- Canopy Finish
- Install Lighting
- Finish Kitchen tile
- Move into Area E with Terrazzo
- Installation of Storm Shelter Projectile Shields
- Close up area A to C
- Start metal studs and soffit in cafeteria



# Mary E. Britton Middle School



## Area A – 2<sup>nd</sup> Floor Terrazzo Grouting



Week Ending November 1, 2024


# Mary E. Britton Middle School



Area A – Glass in Large Window Frames Continue



Week Ending November 1, 2024



# Mary E. Britton Middle School

Area B – Drywall Soffits have begun



Week Ending November 1, 2024



# Mary E. Britton Middle School



Area B – Main Entry Drywall has Begun



Week Ending November 1, 2024

# Mary E. Britton Middle School

## Area D – Media Center Window Sheathing Continues



Week Ending November 1, 2024



# Mary E. Britton Middle School



## Area E – Storm Shelter Vertical Metal Panel Install



Week Ending November 1, 2024

# Mary E. Britton Middle School



Area F – Kitchen Tile has Begun



Week Ending November 1, 2024



# Mary E. Britton Middle School



Site – Sod Complete in Various Areas



Week Ending November 1, 2024