

Rise STEM Academy For Girls



Week Ending November 01, 2024



Rise STEM Academy For Girls

➤ **Work Completed:**

- Roadwork and base preparation continue.
- Staging areas expand as subcontractors mobilize.
- Continue with ICF wall installation.
- MEP installations continue underground, with inspections underway.
- Continue with exterior footers, and some poured.
- The basement retaining wall is complete.
- Began work on rebar and interior footers on the main level.

➤ **Upcoming Work / Look Ahead:**

- Begin pouring the ICF base course.
- Begin applying water-proofing, foam, and protective layering to the cured basement retaining wall.
- Begin mobilizing CMU to start interior courses in the basement.

Rise STEM Academy For Girls

Footers Work in Progress



Rise STEM Academy For Girls

Exterior Footers, in Progress



Rise STEM Academy For Girls

Basement Retaining Wall Work in Progress



Rise STEM Academy For Girls

ICF installation in Progress



Rise STEM Academy For Girls

ICF installation in Progress

