



CECIL COUNTY PUBLIC SCHOOLS

DIVISION OF ADMINISTRATIVE SERVICES

GEORGE WASHINGTON CARVER EDUCATION LEADERSHIP CENTER
201 BOOTH STREET • ELKTON, MD 21921

Serving Learners, Families, and the Community

phone: 410.996.5034 • fax: 410.996.1082 • www.ccps.org

Jeffrey A. Lawson, Ed.D.
Superintendent of Schools

Diana B. Hawley
President, Board of Education

MEMORANDUM

To: Jeffrey A. Lawson, Ed.D., Superintendent of Schools

From: Theodore Boyer, Ed.D., Executive Director for Administrative Services
Charles C. Simpers, Director of Facilities

Date: November 13, 2024

Re: Construction Progress Report to the Board of Education

North East Middle/High School – Replacement Project

- General trades package was approved at the October 16, 2024 BOE meeting and then forwarded to the IAC for review/approval at their November 14, 2024
- 3rd Party testing & inspection was advertised on October 23, 2024, submissions are due November 21, 2024, and a recommendation will be brought to the board at the December 11, 2024 BOE meeting.
- Landscaping package being reviewed for possible cost savings and benefits of separating fencing into a separate package
- Final Site Plan & Building permit was issued October 31, 2024
- Site clearing is complete, stabilization and grading continues
- Water line tie-in is complete, Sanitation and storm water pipe installation continues
- Geothermal well site drilling is scheduled to begin this week
- Grading for building pad is scheduled to begin this week
- *Progress photos attached*

Cecil School of Technology – Chiller Replacement Project

- Unit has arrived and is being stored at contractor's facility
- Demo has begun, and installation of unit is scheduled for the end of November

Perryville High School – Field House Project

- Excavation and rock removal work is ongoing
- Underground plumbing and perimeter masonry walls are in process
- Project is on schedule to be working under roofed conditions by winter
- *Progress photos attached*

Cherry Hill Middle School – Auditorium Renovation Project

- Seats arrived and were installed, and carpet installation was completed in auditorium the first week of November

Cherry Hill Middle School – Canopy Replacement Project

- Canopy and associated sidewalk & curb work is ongoing, anticipated completion by winter holiday break
- Additional concrete/pavement at flag pole is complete, and in bus loop area to address separate drainage concern is ongoing
- *Progress photos attached*

NORTH EAST MIDDLE / HIGH SCHOOL – SITE CLEARING AND STABILIZATION



NORTH EAST MIDDLE / HIGH SCHOOL – SITE CLEARING AND STABILIZATION



NORTH EAST MIDDLE / HIGH SCHOOL – SITE CLEARING AND STABILIZATION



NORTH EAST MIDDLE / HIGH SCHOOL – SITE CLEARING AND STABILIZATION



NORTH EAST MIDDLE / HIGH SCHOOL – SITE CLEARING AND STABILIZATION



NORTH EAST MIDDLE / HIGH SCHOOL – SITE CLEARING AND STABILIZATION



CECIL COUNTY SCHOOL OF TECHNOLOGY – CHILLER REPLACEMENT



CECIL COUNTY SCHOOL OF TECHNOLOGY – CHILLER REPLACEMENT



CECIL COUNTY SCHOOL OF TECHNOLOGY – CHILLER REPLACEMENT



CECIL COUNTY SCHOOL OF TECHNOLOGY – CHILLER REPLACEMENT



PERRYVILLE HIGH SCHOOL – FIELDHOUSE



PERRYVILLE HIGH SCHOOL – FIELDHOUSE



PERRYVILLE HIGH SCHOOL - FIELDHOUSE



PERRYVILLE HIGH SCHOOL – FIELDHOUSE



PERRYVILLE HIGH SCHOOL – FIELDHOUSE



CHERRY HILL MIDDLE SCHOOL – AUDITORIUM RENOVATION



CHERRY HILL MIDDLE SCHOOL – AUDITORIUM RENOVATION



CHERRY HILL MIDDLE SCHOOL – AUDITORIUM RENOVATION



CHERRY HILL MIDDLE SCHOOL – CANOPY REPLACEMENT



CHERRY HILL MIDDLE SCHOOL – CANOPY REPLACEMENT



CHERRY HILL MIDDLE SCHOOL – CANOPY REPLACEMENT



CHERRY HILL MIDDLE SCHOOL – CANOPY REPLACEMENT



