

Harrison ES – Preschool Classrooms Addition & HVAC Upgrades



Harrison ES – Preschool Classrooms Addition & HVAC Upgrades



➤ **Completed Work:**

- Rough-in plumbing completed.
- Set the new cooling tower in place.
- Exterior and interior walls framed.
- Door frame installation started.

➤ **Upcoming Work / Look Ahead:**

- Form and pour curb around parking lot pavers.
- Rough-in plumbing and electrical.
- Install sheeting on exterior walls



Harrison Elementary – Preschool Classrooms Addition & HVAC

Interior Framing Work in Progress.





Harrison Elementary – Preschool Classrooms Addition & HVAC

Door Frame Installation - In Progress.



Week Ending November 08, 2024

Harrison Elementary – Preschool Classrooms Addition & HVAC

Exterior Frame Installation - In Progress.



Week Ending November 08, 2024

Harrison Elementary – Preschool Classrooms Addition & HVAC

Cooling Tower Placement - In Progress.



Week Ending November 08, 2024