

# Rise STEM Academy For Girls



Week Ending November 08, 2024



# Rise STEM Academy For Girls

## ➤ **Work Completed:**

- Continued with ICF work. The main level exterior, with bracing and leveling for the first lift pour.
- MEP sleeves were installed in the basement, and the ICF base was prepared for the base course pour.
- 25% of Rebar, footers, and anchor bolts were installed on the main level, and MEP work was inspected and completed.
- Backfilling was done after inspections.
- DGA was completed on roadways, and temporary parking and laydown areas were set up.

## ➤ **Upcoming Work / Look Ahead:**

- Footer and anchor bolt pouring will continue on the main level.
- Wall waterproofing will begin, followed by backfilling.
- The sidewalk ramp at the Versailles Rd entry will be put back in, and this entrance will be closed for construction use.
- 988 Mason Headley will be the new construction entrance.

# Rise STEM Academy For Girls

## ICF work in Progress



# Rise STEM Academy For Girls

## ICF work in Progress



# Rise STEM Academy For Girls

Installation of MEP Sleeves in Basement in Progress



# Rise STEM Academy For Girls

Rebar and Anchor Bolts Installation in Progress



# Rise STEM Academy For Girls

## Underground Utility Work in Progress

