

# MONTHLY REPORT



## OAKLAND BUILT

— REBUILDING BETTER SO EVERY STUDENT THRIVES —

### Q2 2024

The quarterly report details major milestones and completion progress for projects within the Oakland Built bond program.

*This report includes a glossary of common industry abbreviations and terms.  
Information as of June 2024.*

**For More Information Contact**  
Oakland Built  
[oaklandbuilt@ousd.org](mailto:oaklandbuilt@ousd.org)

# Glossary of Common Terms

Term / Acronym	Definition
A/C Paving	Asphalt and concrete paving
ADA	The Americans with Disabilities Act of 1990 and laws pertaining to accessibility
B&G	OUSD Building and Ground Department
CBOC	OUSD Measures B, J and Y Independent Citizen Bond Oversight Committee
CD	Conceptual Design
CDC	Child Development Center
CEQA	California Environmental Quality Act
CGS	California Geological Survey
CHPS	The Collaborative for High Performance Schools (CHPS) is a nonprofit sustainability organization that works to ensure all PK-12 students have access to environments that support learning and wellness.
Close-In	Close-in is the process of covering walls with the first layer of final materials such as drywall, wood, or other material.
Cost Per Student	Cost Per Student is based on October 2023 certified Department of Education enrollment data and the total project cost. The Cost Per Student is subject to change based on enrollment changes
Cx	Commissioning Agent
DD	Design Development
DGS	Department of General Services
DSA	Division of State Architect, the permitting authority for OUSD.
DTSC	Department of Toxic Substance Control
EBMUD	East Bay Municipal Utilities Division
Enrollment	Enrollment based on the numbers reported to the California Department of Education and is yet to be certified, October 2023
FRP	Fiber Reinforced Polymer
GMP	Guaranteed Maximum Price is the highest amount OUSD will pay for the project. Contractors are responsible for cost overruns beyond the maximum price unless a change order is issued.
IEEEP	Inclusive Early Education Expansion Program
IOR	Inspector of Record
M	Million

## Glossary of Common Terms

Term / Acronym	Definition
Quarter 1 or Q1	The months of January, February, and March
Quarter 2 or Q2	The months of April, May, and June
Quarter 3 or Q3	The months of July, August, and September
Quarter 4 or Q4	The months of October, November, and December
RFQ/P	Request for Qualifications or Proposals
Rough-In	The stage of construction when the various mechanical, electrical, and plumbing lines are laid out, but the final connection is not yet completed.
SD	Schematic Design
SF	Square Footage
Silva Cells	A type of pavement which prevents soil from compacting around tree roots allowing for them to grow without buckling sidewalks.
Stucco	A cement wall covering for the exterior of a building to prevent water intrusion
SWPPP	Storm Water Pollution Prevention Plant
Storefront	A type of glass windows that are commonly used in entrances and ground-floor of windows to a building

# Coliseum College Prep Academy Site Expansion

June 2024

*Project Description: Construction of a new modular building and modular gymnasium to create the space needed to meet the projected growth in enrollment and ensure the campus better aligns to the 6-12 grade configuration.*

## Project Details

**Address:** 1390 66th Ave. Oakland, CA 94621  
**Delivery Method:** Progressive Design Build  
**Original Budget:** \$35.5 Million  
**Current Budget:** \$55 Million  
**Funding Source:** Bond Measure Y  
**Current Phase:** Design - Schematic  
**Cost Per Student<sup>1</sup>:** \$70,423 **Enrollment:** 781  
**Budget Expended<sup>2</sup>:** \$952,384  
**Project Completion Percentage:** 13%

## High-Level Estimated Project Schedule

<b>Design Starts:</b>	Q3 (Jul - Sept) 2023
<b>Bidding Starts:</b>	Q1 (Jan - Mar) 2024
<b>Construction Starts:</b>	Q1 (Jan - Mar) 2026
<b>Completion:</b>	Q4 (Oct - Dec) 2027

## Project Team

<b>Architect:</b>	Shah Kawasaki Architects
<b>General Contractor:</b>	TBD (LBU: TBD)
<b>Project Manager:</b>	William Newby William.Newby@ousd.org
<b>Community Specialist:</b>	Ray Bermudez ray.bermudez@ousd.org



Image 01: Proposed aerial perspective

## Project Activities

### Scope of Work

- Demolition of eight existing portable classrooms and construction of 16 new classrooms in a two-story modular building. This includes 14 general education classrooms and two science laboratories. Includes construction of a new gymnasium building. Includes installation of rooftop solar panels on the
- New modular building.

### Accomplishments

- Statement of Qualifications (SOQ) for alternate-design build entities received in May.
- Shortlist notifications and Request for Proposal issued.

### Upcoming Work

- Meetings with shortlisted alternate-design build entity teams to be complete by July.

### Cost/Schedule Changes

No change orders have been issued  
 Approximate Cumulative Change Order Percent: 0%

### Future Potential Financial Outlook

There is nothing to report at this time.



<sup>1</sup> Cost Per Student is based on October 2023 certified Department of Education enrollment data and the total project cost. The Cost Per Student is subject to change based on enrollment changes.

<sup>2</sup> Data reported as of June 2024.