

# QUARTERLY REPORT



## OAKLAND BUILT

— REBUILDING BETTER SO EVERY STUDENT THRIVES —

### Q3 2024

The quarterly report details major milestones and completion progress for projects within the Oakland Built bond program.

*This report includes a glossary of common industry abbreviations and terms.  
Information as of September 2024.*

**For More Information Contact**  
Oakland Built  
[oaklandbuilt@ousd.org](mailto:oaklandbuilt@ousd.org)

# Glossary of Common Terms

Term / Acronym	Definition
A/C Paving	Asphalt and concrete paving
ADA	The Americans with Disabilities Act of 1990 and laws pertaining to accessibility
B&G	OUSD Building and Ground Department
CBOC	OUSD Measures B, J and Y Independent Citizen Bond Oversight Committee
CD	Construction Development
CDC	Child Development Center
CEQA	California Environmental Quality Act
CGS	California Geological Survey
CHPS	The Collaborative for High Performance Schools (CHPS) is a nonprofit sustainability organization that works to ensure all PK-12 students have access to environments that support learning and wellness.
Close-In	Close-in is the process of covering walls with the first layer of final materials such as drywall, wood, or other material.
Cost Per Student	Cost Per Student is based on October 2023 certified Department of Education enrollment data and the total project cost. The Cost Per Student is subject to change based on enrollment changes
Cx	Commissioning Agent
DD	Design Development
DGS	Department of General Services
DSA	Division of State Architect, the permitting authority for OUSD.
DTSC	Department of Toxic Substance Control
EBMUD	East Bay Municipal Utilities Division
Enrollment	Enrollment based on the numbers reported to the California Department of Education and is yet to be certified, October 2023
FRP	Fiber Reinforced Polymer
GMP	Guaranteed Maximum Price is the highest amount OUSD will pay for the project. Contractors are responsible for cost overruns beyond the maximum price unless a change order is issued.

## Glossary of Common Terms

Term / Acronym	Definition
IEEEP	Inclusive Early Education Expansion Program
IOR	Inspector of Record
M	Million
PAC	Project Advisory Committee, an OUSD Board required committee for projects over \$5M
PG&E	Pacific Gas and Electric Company
Quarter 1 or Q1	The months of January, February, and March
Quarter 2 or Q2	The months of April, May, and June
Quarter 3 or Q3	The months of July, August, and September
Quarter 4 or Q4	The months of October, November, and December
RFQ/P	Request for Qualifications or Proposals
Rough-In	The stage of construction when the various mechanical, electrical, and plumbing lines are laid out, but the final connection is not yet completed.
SD	Schematic Design
SF	Square Footage
Silva Cells	A type of pavement which prevents soil from compacting around tree roots allowing for them to grow without buckling sidewalks.
Stucco	A cement wall covering for the exterior of a building to prevent water intrusion
SWPPP	Storm Water Pollution Prevention Plant
Storefront	A type of glass windows that are commonly used in entrances and ground-floor of windows to a building



# West Oakland Middle School Window Replacement Q3 2024

*Project Description: Remove and replace entire window wall systems at Bldg. E & Bldg. F due to waterproof deficiencies and the assessment of the useful life.*

## Project Details

**Address:** 99114th St. Oakland, CA 94607  
**Delivery Method:** Design Bid Build  
**Original Budget:** \$6.75 Million  
**Current Budget:** \$9.83 Million  
**Funding Source:** Bond Measure Y  
**Current Phase:** Construction  
**Cost Per Student<sup>1</sup>:** \$42,187.50 Enrollment:160  
**Budget Expended<sup>2</sup>:** \$837,860  
**Project Completion Percentage:** 23%

## High-Level Estimated Project Schedule

<b>Design Starts:</b>	Q3 (Jul - Sep) 2022
<b>Bidding Starts:</b>	Q1 (Jan - Mar) 2024
<b>Construction Starts:</b>	Q2 (Apr - Jun) 2024
<b>Completion:</b>	Q2 (Apr - Jun) 2025

## Project Team

<b>Architect:</b>	DSK Architects
<b>General Contractor:</b>	Mar Con Builders
<b>Project Manager:</b>	Victor Manansala victor.manansala@ousd.org
<b>Community Specialist:</b>	Harold Lowe harold.lowe@ousd.org



Exterior view of main entrance

## Project Activities

### Scope of Work

Replace window wall system at the East and West elevations of both Building E and Building F. Includes Solar Fins at West Elevations of both Buildings.

### Accomplishments

- Construction phase started on Building E.
- Building demolition is complete.
- Completed Concrete footing pour.
- Installed Steel columns on East elevation.
- Installed Light Gage Framing and exterior sheathing on East and West elevation.

### Upcoming Work

- Install Exterior Finishes, including Window Wall, Metal Lath, and Plaster at Building E.
- Paint Exterior finishes at Building E.
- Install Solar Fins at West Elevation on Building E.
- Host table with design plans at Back To School night.

### Cost/Schedule Changes

- Approximate Cumulative Change Order Percent: 0%

### Future Potential Financial Outlook

There is nothing to report at this time.



<sup>1</sup> Cost Per Student is based on October 2023 certified Department of Education enrollment data and the total project cost. The Cost Per Student is subject to change based on enrollment changes. SY 2024-2025 will be updated once confirmed by DOE.

<sup>2</sup> Data reported as of September 2024.