



Interdistrict School for Arts and Communication

School Building Committee Meeting

November 5, 2024 at 8:30 am

New London, CT

Minutes

Attending: R. Muckle, N. Spera, S. Donovan, E. Robb, , C. Rodriguez, B. Trost

8:34 am **1. WELCOME/CALL TO ORDER** *Chairman R. Muckle*

8:37 am **2. Executive Director Review** *Dr. N. Spera*

- Discussion of general timeline in relation to school calendar, holidays, etc.
- Traffic flow will need to avoid front area until foundations, footings, and steel are in place (estimate 6 weeks, ie until new year due to holidays).
- Thereafter, covered walkway will be installed to allow main entrance access.
- Noise levels inside adjacent classrooms are expected to be tolerable and short-term.

8:45 am **3. G. Donovan Associates Review** *S. Donovan*

- Scheduling through November: 11/5 drainage to be addressed this week; 11/8 steel drawings (Horton needs more time, may use CLA or other); 11/9 install interior walls in existing 3 classrooms; 11/11 excavation and foundation; 11/27 footings.
- Window removal can be scheduled after interior walls are in place.
- Openings in brick for attachment will be in Dec.
- Steel has been reserved; rebar is ready for delivery once there is room; masonry will be received in the spring.
- Discussion followed by walk-through.

9:00 am **4. ADJOURNMENT** *Chairman R. Muckle*