

Crown Point Community School Corporation Construction Projects

Board Report November 25, 2024



Crown Point Community School Corporation Construction Projects

Table of Contents

Board Report
November 25, 2024

- 
- **High School Additions & Renovations**
 - **Solon Robinson Elementary Additions & Renovations**
 - **Winfield Elementary Additions & Renovations**
 - **Lake Street Elementary Additions & Renovations**



Progress Photographs



**New Media Center
Desk**

Unit H Locker Commons



High School Additions & Renovations:

- Completed and added aluminum entries and glazing to the ticket booths in the Athletic Fields
- New furniture and shelving installed in the new Media Center & PLTW room
- Continued punch list items for Athletic Fields and High School
- Installed banner poles to the varsity football grandstands
- Continued temperature controls throughout the building

Next Four Weeks

- Complete door replacement for the TV Studio (Christmas Break)
- Repaint fieldhouse floor track lanes
- Install number plates for the new lockers



Progress Photographs



Solon Robinson Elementary School Additions & Renovations:

- Finished installing cooler/freezer
- Finished installing gym floor, bleachers, and athletic equipment
- Finished drywall and taping in Unit B classrooms/corridor
- Finished drywall and continued taping/painting in Unit A
- Continued to re-roof the existing building



Gymnasium Progress



Progress Photographs



Unit A Progress

Solon Robinson Elementary School **Additions & Renovations:**

Next Four Weeks

- Finish kitchen quarry tile
- Begin installing kitchen equipment
- Finish taping and painting in Unit A
- Begin casework/flooring in Unit A addition
- Finish ceiling grid in Unit A
- Begin painting and installing tile in Unit C restrooms



Progress Photographs



Metal Coping on New Cafeteria

Gutter Installation



Winfield Elementary School

Additions & Renovations:

- Continued metal coping along entire building
- Installed new Media Center door
- Installed permanent glazing in the classroom doors

Next Four Weeks

- Continue working on changing the louvers
- Complete the installation of all the doors
- Complete roofing work



Progress Photographs



Lake Street Elementary School

Additions & Renovations:

- Continued completing open task items and closeouts
- Completed installing interior corner guards and painting existing
- Completed clerestory acoustical sound panels
- Received and started installing aluminum panel fascia
- Completed Gymnasium roll rubber initial floor cleaning demonstration

Metal Edge Roofing Progress



Progress Photographs



New Clerestory/Roofing Progress

Lake Street Elementary School

Additions & Renovations:

Next Four Weeks

- Receive and install roof ladders
- Complete installing east elevation building fascia metal, aluminum panels, and roof edge metal
- Complete exterior building signage, evacuation plan holders, and dedication plaque installations
- Install gymnasium wall pads
- Coordinate Pre-K fencing
- Complete open punch list items