

# MONTHLY REFFERENDUM REPORT DETAILED - as of November 30, 2024



## Hilton Head Island High School 70 Wilborn Rd, Hilton Head Island 29926

Cluster: Hilton Head      Principal: Steve Schidrich


Original Appropriations:	\$10,136,415	Encumbered and Paid:	\$13,712,359
Transfers/Adjustments:	\$3,575,947	Paid to Date:	\$11,427,554
Revised Budget:	\$13,712,362	Available Budget:	\$3

### Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925396-1

Current Phase: Complete      Phase %: 100%      Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects      Contractor: M.B. Kahn Construction Company, Inc.



**Scope: 2019 Bond Referendum**

Athletic Equipment <\$5,000

Athletics

CM Pre-Con Services (HHIHS)

Special Inspections (from District 01 Design Services)

**Project Details:** Phase 1 scope of work includes stadium improvements to the lights.

**Monthly Progress:** Project is complete.

### Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925396-2

Current Phase: Complete      Phase %: 100%      Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture      Contractor: H.G. Reynolds Co, Inc.



**Scope: 2019 Bond Referendum**

Athletics

Design Services (HHIHS)

Equipment <\$5,000

Pre-Con Fee for HHIHS

Safety/Security

Survey Services (HHIHS)

Utilities/Permit fees

**Project Details:** Phase 2 scope of work includes Security Vestibule and Athletic turf field replacement.

**Monthly Progress:** Project is complete.