

MONTHLY REFFERENDUM REPORT DETAILED - as of November 30, 2024




Whale Branch Early College High School Facilities Update by Project Cont.

Phase 3 - 2019 Bond Referendum Renovation Project ID: 51925394-3

Current Phase: Closeout Phase %: 90% Delivery Method: CMAR

Design Firm: Quackenbush Architects + Planners Contractor: TBD



Construction Start: Q3 2023

Construction End: Q1 2024

■ Architect Selection ■ Design/Permitting ■ Project Bid ■ Construction ■ Closeout

Scope: 2019 Bond Referendum Athletics

Project Details: Scope of work includes athletic batting cage areas.

Monthly Progress: Construction is complete. Closeout documents are being prepared.