



OSPI - SEISMIC SAFETY GRANT PROGRAM UPDATE

Information provided by OSPI School Seismic Safety Program Guidance Document

12.3.24



CSG

Specialists in School Buildings + CM PM Services

A program of ESD 112.

SEISMIC SAFETY GRANT TEAM

Design Team

- Architect: TCF Architecture
- Structural Engineer: Degenkolb Engineers
- Geotechnical Engineer: Haley and Aldrich

TCF  Architecture

 Degenkolb

HALEY
ALDRICH

Project and Construction Management

- ESD 112 | CSG 

GROUP 1

AJ WEST ES
HARBOR LC
MILLER JR HS
STEVENS ES

GROUP 2

CENTRAL PARK ES
McDERMOTH ES
ROBERT GRAY ES




CSG

Specialists in School Buildings + CM PM Services

A program of ESD 112.

WHERE ARE WE IN THE PROCESS?



Phase I – Geotechnical + Structural Analysis

- Preliminary Geotechnical + Structural investigations, analysis and reports. ✓
- Develop and Refine District Strategy and Prioritization of Projects and Budgets ✓
- Alternate Sites: Geotechnical, Civil, Environmental Studies **IN PROGRESS (ROUND 2)** ✓
- Develop preliminary programming for potential new schools ✓
- OSPI SEISMIC Committee Reviews for geotechnical and site analysis reports. (December 11th 2024)
- Conceptual Budget Authorization by OSPI pending Seismic Committee Review.
- Board Approval and Authorization for Property Procurement

Phase II – Conceptual Design

- Project Programming, Schematic Design, Budget Refinement
- OSPI Seismic Safety Committee Review and Authorizations

Phase III –Design

- Design Development + Construction Documents
- OSPI Seismic Safety Committee Review and Authorizations

Phase IV –Construction

- Bid + Construction



CSG Specialists in School Buildings + CM PM Services

A program of ESD 112.

WHAT'S NEXT:

24/25 SCHOOL YEAR LOOK AHEAD

Completed this Fall

- Phase I: Site feasibility studies for Harbor High LC

Winter 2024

- Property Acquisition
- Phase I: Site feasibility studies at Alternate North and South Sites (December/January).
- OSPI Seismic Committee Review
- Application for Phase II Pending Completion of Phase I

Winter/Spring 2025

- Phase II (Conceptual Design)

Summer 2025

- June 2025 Seismic Review Committee Presentation to move into Phase III per project

AJ WEST ES
HARBOR LC
MILLER JR HS
STEVENS ES

CENTRAL PARK ES
McDERMOTH ES
ROBERT GRAY ES



CSG

Specialists in School Buildings + CM PM Services

A program of ESD 112.