SCHOOL FURNITURE PROJECTS

11/30/2024

2023 REFERENDUM				2024	2025	TOTAL TO	P.O.	ENCUMB	REMAINING	%	%
	APPROP	ADJSTMTS	BUDGET	JULY- JUNE	JULY-NOV	DATE	ENCUMB	CONT	BUDGET	USED	COMP
SCHOOL FURNITURE											
37 MOSSY OAKS ELEMENTARY											
51325337 541004 52002 FF & E	\$800,000	\$0	\$800,000	\$211,212	\$39,439	250,651.77			\$549,348	31%	0%
TOTAL MOSSY OAKS ELEMENTARY	\$800,000	\$0	\$800,000	\$211,212	\$39,439	\$250,652	\$0	\$0	\$549,348	31%	
38 PORT ROYAL ELEMENTARY											
51325338 539900 52002 Moving FF&E		\$3,300	\$3,300		\$3,300	3,300.00			\$0	100%	0%
51325338 541004 52002 FF & E	\$342,000	(\$3,300)	\$338,700		\$136,993	136,993.17			\$201,707	40%	0%
TOTAL PORT ROYAL ELEMENTARY	\$342,000	\$0	\$342,000	\$0	\$140,293	\$140,293	\$0	\$0	\$201,707	41%	
44 SHANKLIN ELEMENTARY											
51325344 539900 52002 Moving FF&E		\$3,300	\$3,300		\$3,300	\$3,300			\$0	100%	0%
51325344 541004 52002 FF & E	\$664,000	(\$3,300)	\$660,700		\$236,834	\$236,834			\$423,866	36%	0%
TOTAL SHANKLIN ELEMENTARY	\$664,000	\$0	\$664,000	\$0	\$240,134	\$240,134	\$0	\$0	\$423,866	36%	
TOTAL FURNITURE	\$1,806,000	\$0	\$1,806,000	\$211,212	\$419,866	\$631,079	\$0	\$0	\$1,174,921	35%	

Completed Projects
Retainage Outstanding

HVAC REPLACEMENTS

11/30/2024

2023 REFERENDUM	APPROP	ADJSTMTS	BUDGET	2024 JULY- JUNE	2025 JULY-NOV	TOTAL TO DATE	P.O. ENCUMB	ENCUMB CONT
HVAC REPLACEMENTS								
38 PORT ROYAL ELEMENTARY								
51325338 539513 52010 HVAC DESIGN SERVICES	\$112,000		\$112,000	\$591		\$591		\$89,500
51325338 539523 52010 HVAC CM PRE-CON SERVICES	\$50,000		\$50,000			\$0		
51325338 552010 52010 HVAC REPLACEMENTS	\$1,600,000	\$774,566	\$2,374,566		\$25,071	\$25,071		\$2,349,496
TOTAL PORT ROYAL ELEMENTARY	\$1,762,000	\$774,566	\$2,536,566	\$591	\$25,071	\$25,661	\$0	\$2,438,996
54 WHALE BRANCH ELEN								
51325354 539513 52010 HVAC DESIGN SERVICES	\$73,500	\$0	\$73,500		\$41,570	\$41,570		\$19,055
51325354 539523 52010 HVAC CM PRE-CON SERVICES	\$50,000	(\$48,794)	\$1,206			\$0		\$1,206
51325354 552010 52010 HVAC REPLACEMENTS	\$1,050,000	(\$246,235)	\$803,765			\$0		\$803,765
TOTAL WHALE BRANCH ELEMENTARY	\$1,173,500	(\$295,029)	\$878,471	\$0	\$41,570	\$41,570	\$0	\$824,026
80 BEAUFORT MIDDLE								
51325380 539513 52010 HVAC DESIGN SERVICES	\$371,000	\$0	\$371,000			\$0		
51325380 539523 52010 HVAC CM PRE-CON SERVICES	\$50,000	\$0	\$50,000			\$0		
51325380 552010 52010 HVAC REPLACEMENTS	\$5,300,000	(\$479,537)	\$4,820,463			\$0		
TOTAL BEAUFORT MIDDLE	\$5,721,000	(\$479,537)	\$5,241,463	\$0	\$0	\$0	\$0	\$0
90 BEAUFORT HIGH								
51325390 539513 52010 HVAC DESIGN SERVICES	\$500,500	\$0	\$500,500			\$0		
51325390 539523 52010 HVAC CM PRE-CON SERVICES	\$50,000	\$0	\$50,000			\$0		
51325390 552010 52010 HVAC REPLACEMENTS	\$7,150,000	\$0	\$7,150,000			\$0		
TOTAL BEAUFORT HIGH	\$7,700,500	\$0	\$7,700,500	\$0	\$0	\$0	\$0	\$0
TOTAL HVAC REPLACEMENTS	\$16,357,000	\$0	\$16,357,000	\$591	\$66,640	\$67,231	\$0	\$3,263,022

Completed Projects
Retainage Outstanding

REMAINING	%	%
BUDGET	USED	COMP
\$21,909	80%	0%
\$50,000	0%	0%
\$0	100%	0%
\$71,909	97%	
\$12,875	82%	0%
\$0	100%	0%
\$0	100%	0%
\$12,875	99%	
\$371,000	0%	0%
\$50,000	0%	0%
\$4,820,463	0%	0%
\$5,241,463	0%	
4500 500	201	201
\$500,500	0%	0%
\$50,000	0%	0%
\$7,150,000	0%	0%
\$7,700,500	0%	
*** *** * * * * * * * * * * * * * * * *		
\$13,026,748	20%	

SAFETY & SECURITY IMPROVEMENTS

11/30/2024

2023 REFERENDUM	APPROP	ADJSTMTS	BUDGET	2025 JULY-NOV	TOTAL TO DATE	P.O. ENCUMB
SAFETY & SECURITY IMPROVEMENTS						
SAFETT & SECURIT IMPROVEMENTS						
51325301 539513 50003 COMMAND CENTER - DESIGN SERVICES	\$36.800	\$0	\$36.800		\$0	
51325301 541004 50003 COMMAND CENTER - FF&E	\$41,700	\$0	\$41,700		\$0	
51325301 552005 50003 COMMAND CENTER - RENOVATION	\$526,000	\$0	\$526,000		\$0	
51325301 544500 50003 OWNER PURCHASE ITEMS (IT SWITCHES, WAPS, UPS, ETC.)	\$10,000	\$0	\$10,000		\$0	
TOTAL DISTRICT OFFICE COMMAND CENTER	\$614,500	\$0	\$614,500	\$0	\$0	\$0
SAFETY & SECURITY IMPROVEMENTS						
51325300 539513 52001 DESIGN SERVICES	\$940,100	\$0	\$940,100		\$0	
51325300 539523 52001 CM PRE-CON SERVICES	\$264,750	(\$5,776)	\$258,974	2100	\$0	
51325338 [539523 52001 CM PRE-CON SERVICES (PRES)	\$0	\$188	\$188	\$188	\$188	
51325383 539523 52001 CM PRE-CON SERVICES (RSLA)	\$0	\$1,191	\$1,191	£4.070	\$0	
51325387 539523 52001 CM PRE-CON SERVICES (HHIMS) 51325390 539523 52001 CM PRE-CON SERVICES (BHS)	\$0 \$0	\$1,276 \$3,121	\$1,276 \$3,121	\$1,276 \$3,121	\$1,276 \$3,121	
51325399 359325 52001 CM PRE-CON SERVICES (6HS) 51325300 552006 52001 CAMERAS, DOOR ALARMS, & CARD READERS	\$13,430,000	(\$1,990,550)	\$11,439,450	φ3,1Z1	\$3,121	
51325300 544500 52001 OWNER PURCHASE ITEMS (IT SWITCHES, WAPS, UPS, ETC.)	\$2,700,000	\$0	\$2,700,000		\$0	
51325301 552006 52001 CAMERAS, DOOR ALARMS, CARD READERS & TECHNOLOGY ENHANCEMENTS(DESC)	\$2,700,000	\$0	\$2,700,000		\$0 \$0	
51325302 552006 52001 CAMERAS, DOOR ALARMS, CARD READERS & TECHNOLOGY ENHANCEMENTS (MAINT)	\$0	\$0	\$0		\$0	
51325304 552006 52001 CAMERAS, DOOR ALARMS, CARD READERS & TECHNOLOGY ENHANCEMENTS (MAINT ANNEX)	\$0	\$0	\$0		\$0	
51325309 552006 52001 CAMERAS, DOOR ALARMS, CARD READERS & TECHNOLOGY ENHANCEMENTS(RC)	\$0	\$0	\$0		\$0	
51325315 552006 52001 CAMERAS, DOOR ALARMS, CARD READERS & TECHNOLOGY ENHANCEMENTS (SHECC)	\$0	\$0	\$0		\$0	
51325317 552006 52001 CAMERAS, DOOR ALARMS, CARD READERS & TECHNOLOGY ENHANCEMENTS (HHIECC)	\$0	\$0	\$0		\$0	
51325320 552006 52001 CAMERAS, DOOR ALARMS, CARD READERS & TECHNOLOGY ENHANCEMENTS(RVCS)	\$0	\$0	\$0		\$0	
51325333 552006 52001 CAMERAS, DOOR ALARMS, CARD READERS & TECHNOLOGY ENHANCEMENTS(BES)	\$0	\$0	\$0		\$0	
51325334 552006 52001 CAMERAS, DOOR ALARMS, CARD READERS & TECHNOLOGY ENHANCEMENTS(CES)	\$0	\$0	\$0		\$0	
51325335 552006 52001 CAMERAS, DOOR ALARMS, CARD READERS & TECHNOLOGY ENHANCEMENTS(LIES)	\$0	\$0	\$0		\$0	
51325337 552006 52001 CAMERAS, DOOR ALARMS, CARD READERS & TECHNOLOGY ENHANCEMENTS(MOES)	\$0	\$0	\$0		\$0	
51325338 552006 52001 CAMERAS, DOOR ALARMS, CARD READERS & TECHNOLOGY ENHANCEMENTS(PRES)	\$0	\$0	\$0		\$0	
51325339 552006 52001 CAMERAS, DOOR ALARMS, CARD READERS & TECHNOLOGY ENHANCEMENTS(SHES)	\$0	\$0	\$0		\$0	
51325340 552006 52001 CAMERAS, DOOR ALARMS, CARD READERS & TECHNOLOGY ENHANCEMENTS (BRES)	\$0	\$0	\$0		\$0	
51325344 552006 52001 CAMERAS, DOOR ALARMS, CARD READERS & TECHNOLOGY ENHANCEMENTS(JSES)	\$0	\$0	\$0		\$0	
51325352 552006 52001 CAMERAS, DOOR ALARMS, CARD READERS & TECHNOLOGY ENHANCEMENTS(JJDECC)	\$0	\$0	\$0		\$0	
51325354 552006 52001 CAMERAS, DOOR ALARMS, CARD READERS & TECHNOLOGY ENHANCEMENTS(WBES)	\$0	\$0	\$0		\$0	
51325360 552006 52001 CAMERAS, DOOR ALARMS, CARD READERS & TECHNOLOGY ENHANCEMENTS(DIES)	\$0		\$0		\$0	
51325362 552006 52001 CAMERAS, DOOR ALARMS, CARD READERS & TECHNOLOGY ENHANCEMENTS(HHIES)	\$0		\$0		\$0	
51325363 552006 52001 CAMERAS, DOOR ALARMS, CARD READERS & TECHNOLOGY ENHANCEMENTS(HHISCA)	\$0	\$0	\$0		\$0	
51325370 552006 52001 CAMERAS, DOOR ALARMS, CARD READERS & TECHNOLOGY ENHANCEMENTS(BLES & BLECC)	\$0	\$0	\$0		\$0	
51325371 552006 52001 CAMERAS, DOOR ALARMS, CARD READERS & TECHNOLOGY ENHANCEMENTS (MRES)	\$0	\$111,371	\$111,371		\$0	
51325372 552006 52001 CAMERAS, DOOR ALARMS, CARD READERS & TECHNOLOGY ENHANCEMENTS(DES)	\$0	\$0	\$0		\$0	
51325374 552006 52001 CAMERAS, DOOR ALARMS, CARD READERS & TECHNOLOGY ENHANCEMENTS (MCRES& MCREC		\$0	\$0		\$0 \$0	
51325376 552006 52001 CAMERAS, DOOR ALARMS, CARD READERS & TECHNOLOGY ENHANCEMENTS (RCES)	\$0	\$0	\$0			
51325378 552006 52001 CAMERAS, DOOR ALARMS, CARD READERS & TECHNOLOGY ENHANCEMENTS(PVES) 51325379 552006 52001 CAMERAS, DOOR ALARMS, CARD READERS & TECHNOLOGY ENHANCEMENTS(RRA & RRECC)	\$0 \$0	\$0 \$0	\$0 \$0		\$0 \$0	
51325379 552006 52001 CAMERAS, DOOR ALARMS, CARD READERS & TECHNOLOGY ENHANCEMENTS(RRA & RRECC) 51325380 552006 52001 CAMERAS, DOOR ALARMS, CARD READERS & TECHNOLOGY ENHANCEMENTS(BMS)	\$0	\$0	\$0 \$0		\$0 \$0	
51325380 552006 52001 CAMERAS, DOOR ALARMS, CARD READERS & TECHNOLOGY ENHANCEMENTS (BMS)	\$0	\$0	\$0		\$0 \$0	
51325381 532000 52001 CAMERAS, DOUR ALARMS, CARD READERS & TECHNOLOGY ENHANCEMENTS (LIMS) 51325383 544500 52001 OWNER PURCHASE ITEMS (IT SWITCHES, WAPS, UPS, ETC.) (RSLA)	\$0	\$0	\$0		\$0 \$0	
31323363 345300 32001 OWINER FURCHOSE ITEMS (IT SWITCHES, WAFS, OPS, ETC.) (RSLA) 51325383 (552006 52001 CAMERAS, DOOR ALARMS, CARD READERS & TECHNOLOGY ENHANCEMENTS(RSLA)	\$0	\$793,884	\$793,884		\$0 \$0	
51325385 [552006] 52001 [CAMERAS, DOOR ALARMS, CARD READERS & TECHNOLOGY ENHANCEMENTS(WBMS)	\$0	\$195,004	\$1 93,004		\$0	
51325387 [552006] 52001 [CAMERAS, DOOR ALARMS, CARD READERS & TECHNOLOGY ENHANCEMENTS(HHIMS)	\$0	\$391,836	\$391,836	\$158,398	\$158,398	
51325388 552006 52001 CAMERAS, DOOR ALARMS, CARD READERS & TECHNOLOGY ENHANCEMENTS (HEMMS)	\$0	\$0	\$0	ψ100,000	\$0	
51325389 552006 52001 CAMERAS, DOOR ALARMS, CARD READERS & TECHNOLOGY ENHANCEMENTS (BLMS)	\$0	\$0	\$0		\$0	
51325390 552006 52001 CAMERAS, DOOR ALARMS, CARD READERS & TECHNOLOGY ENHANCEMENTS(BHS)	\$0	\$693,459	\$693,459		\$0	
51325392 552006 52001 CAMERAS, DOOR ALARMS, CARD READERS & TECHNOLOGY ENHANCEMENTS(BCHS)	\$0	\$0	\$0		\$0	
51325394 552006 52001 CAMERAS, DOOR ALARMS, CARD READERS & TECHNOLOGY ENHANCEMENTS (WBECHS)	\$0	\$0	\$0		\$0	
51325396 552006 52001 CAMERAS, DOOR ALARMS, CARD READERS & TECHNOLOGY ENHANCEMENTS(HHIHS)	\$0	\$0	\$0		\$0	
51325397 552006 52001 CAMERAS, DOOR ALARMS, CARD READERS & TECHNOLOGY ENHANCEMENTS (MRHS)	\$0	\$0	\$0		\$0	
51325398 552006 52001 CAMERAS, DOOR ALARMS, CARD READERS & TECHNOLOGY ENHANCEMENTS(BLHS)	\$0	\$0	\$0		\$0	
TOTAL SAFTEY & SECURITY IMPROVEMENTS	\$17,334,850	\$0	\$17,334,850	\$162,982	\$162,982	\$0

11/30/2024

2023 RE	FERE	ENDU	M				2025	TOTAL TO	P.O.
				APPROP	ADJSTMTS	BUDGET	JULY-NOV	DATE	ENCUMB
TOTAL SAFE	OTAL SAFETY & SECURITY AND TECHNOLOGY ENHANCEMENTS		AND TECHNOLOGY ENHANCEMENTS	\$17.949.350	\$0	\$17.949.350	\$162.982	\$162,982	\$0

Completed Projects
Retainage Outstanding

ENCUMB	REMAINING	%	%		
CONT	BUDGET	USED	COMP		
	\$36,800	0%	0%		
	\$41,700	0%	0%		
	\$526,000	0%	0%		
	\$10,000	0%	0%		
\$0	\$614,500	0%			
	¢040.400	0%	0%		
	\$940,100 \$258,974	0%	0%		
	\$256,974	100%	0%		
\$1,191	\$0	100%	0%		
कृ1,191	\$0	100%	0%		
	\$0	100%	0%		
	\$11,439,450	0%	0%		
	\$2,700,000	0%	0%		
	\$2,700,000	100%	0%		
	\$0	100%	0%		
	\$0	100%	0%		
	\$0	100%	0%		
	\$0	100%	0%		
	\$0	100%	0%		
	\$0	100%	0%		
	\$0	100%	0%		
	\$0	100%	0%		
	\$0	100%	0%		
	\$0	100%	0%		
	\$0	100%	0%		
	\$0	100%	0%		
	\$0	100%	0%		
	\$0	100%	0%		
	\$0	100%	0%		
	\$0	100%	0%		
	\$0	100%	0%		
	\$0	100%	0%		
	\$0	100%	0%		
	\$0	100%	0%		
\$111,371	\$0	100%	0%		
	\$0	100%	0%		
	\$0	100%	0%		
	\$0	100%	0%		
	\$0	100%	0%		
	\$0	100%	0%		
	\$0	100%	0%		
	\$0	100%	0%		
	\$0	100%	100%		
\$793,884	\$0	100%	0%		
	\$0	100%	0%		
\$233,438	\$0	100%	0%		
	\$0	100%	0%		
	\$0	100%	0%		
\$693,459	\$0	100%	0%		
	\$0	100%	0%		
	\$0	100%	0%		
	\$0	100%	0%		
	φυ				
	\$0	100%	0%		
\$1,833,343	1 -				

	ENCUMB CONT	REMAINING BUDGET	% USED	% COMP
Г				
	\$1,833,343	\$15,953,024	11%	

New - May River Elementary School

11/30/2024

ACCOUNTS FO				ORIGINAL APPROP	TRANFRS ADJSTMTS	REVISED BUDGET	2024 JULY- JUNE	2025 JULY-NOV	TOTAL TO DATE	P.O. ENCUMB	Contract ENCUMB	AVAILABLE BUDGET	PCT USED	PCT COMPLE
71 NEW PK-5 E	ES													
CONSTRUCTION	ON													
51325371	552005	50000	NEW CONSTRUCTION	\$50.543.437	\$2.673.806	\$53,217,243			\$0		\$53.217.243	\$0	100.0%	6
0.0200	002000	00000	TOTAL CONSTRUCTION		\$2,673,806	\$53,217,243	\$0	\$0	\$0	\$0	, ,	\$0		
51325371	569001	50000	CONTINGENCY	\$2,527,172		\$0	**	**	\$0	, ,,	+++++++++++++++++++++++++++++++++++++	\$0		
				4=,0=1,111=	(+=,==:,::=)	**						**		
			TOTAL CONSTRUCTION BUDGET	\$53,070,609	\$146,634	\$53,217,243	\$0	\$0	\$0	\$0	\$53,217,243	\$0	100.0%	6
PRE-CONST/S	ITE DDED													-
51325371	539516	50000	SURVEY	\$75.000		\$75.000			\$0	-	\$10.000	\$65,000	13.3%	
51325371	539516		GEOTECHNICAL CONSULTANT	\$30,000		\$30,000			\$0		\$10,000		44.7%	
51325371	539514		PRE-CON CM	\$120,000		\$120,000			\$0 \$0	-	\$13,410	\$10,590		
51325371	539523		TRAFFIC ANALYSIS REPORT	\$30,000		\$30,000			\$0	ļ	\$120,000	\$30,000	0.0%	
51323371	539522	50000	TOTAL PRE-CONST/SITE PREP			\$255,000	\$0	\$0	\$0 \$0	\$0	\$143,410			
			TOTAL PRE-CONST/SITE PREP	\$255,000	\$0	\$255,000	\$0	\$0	\$0	- \$U	\$143,410	\$111,590	50.2%	
DESIGN CONS	ULTANTS													
51325371	539513	50000	A/E FEES	\$1,579,890	\$110,280	\$1,690,170	\$885,538	\$406,962	\$1,292,500		\$397,670	\$0	100.0%	0
51325371	539519	50000	OTHER CONSULTANTS	\$51,070		\$51,070			\$0			\$51,070	0.0%	b
51325371	569003	50000	DESIGN CONTINGENCY	\$138,994	(\$110,280)	\$28,714			\$0			\$28,714	0.0%	b
51325371	539521	50000	REIMBURSABLES	\$130,000		\$130,000	\$15,866		\$15,866		\$79,326	\$34,808	73.2%	6
			TOTAL DESIGN CONSULTANTS	\$1,899,954	\$0	\$1,899,954	\$901,404	\$406,962	\$1,308,366	\$0	\$476,996	\$114,592	94.0%	ó
OWNER'S EXP	ENSES (VA	DIOLIS V	(ENDORS)											1
51325371	535000		ADVERTISING	\$2.000	+	\$2.000			\$0			\$2,000	0.0%	
51325371	536000		PRINTING & BINDING	\$1,000		\$1,000			\$0			\$1,000	0.0%	
51325371	539901		CONSTRUCTION PERMITS & FEES	\$5,000		\$325,730		\$320,730	\$320,730			\$5,000	98.5%	
51325371	534500		USER PURCHASED TECHNOLOGY	\$16.715		\$16,715		Ψ020,700	\$0			\$16.715	0.0%	
51325371	532400		BUILDER'S RISK INSURANCE	\$198.364		\$198.364			\$0			\$198,364	0.0%	
51325371	539902		INSPECTION FEES	\$450,000		\$450,000			\$0			\$450,000	0.0%	
51325371	532100		UTILITIES COSTS/FEES	\$374,358		\$53,628			\$0			\$53,628	0.0%	
0.102001.1	002.00	00000	TOTAL VARIOUS VENDORS			\$1,047,437	\$0	\$320,730	\$320,730	\$0	\$0		30.6%	
FF&E					ļ								L	
51325371	541004		FURNITURE & EQUIPMENT	\$1,192,710		\$1,192,710			\$0			\$1,192,710	0.0%	
51325371	553002		ATHLETIC EQUIPMENT/PLAYGROUND	\$856,290		\$856,290			\$0			\$856,290	0.0%	
51325371	544500		TECHNOLOGY EQUIPMENT (UNDER \$5K)	\$257,263		\$257,263			\$0			\$257,263	0.0%	
51325371	554500	50000	TECHNOLOGY EQUIPMENT (OVER \$5K)	\$17,737		\$17,737			\$0			\$17,737	0.0%	
			TOTAL FF&E	\$2,324,000	\$0	\$2,324,000	\$0	\$0	\$0	\$0	\$0	\$2,324,000	0.0%	-
			TOTAL MAY RIVER ELEMENTARY SCHOOL	\$58.597.000	\$146.634	\$58,743,634	\$901.404	\$727,692	\$1,629,096	\$0	\$53,837,649	\$3.276.890	94.4%	'n

Hilton Head Island HS New Construction & Renovation

11/30/2024

ACCOUNTS FOI	_	IVI		ORIGINAL APPROP	TRANFRS ADJSTMTS	REVISED BUDGET	2024 JULY- JUNE	2025 JULY-NOV	TOTAL TO DATE	P.O. ENCUMB	Contract ENCUMB	AVAILABLE BUDGET	PCT USED
96 HHIHS NEW	CONSTRUCT	ION & RE	NOVATION										
CONSTRUCTIO	N												
			NEW CONST, DEMO, RENO & ABATEMENT										T
			Phase 1 (3-Story Addition; Selective Demo; Partial										
51325396	552005	50000	"D" Wing Reno)	\$80,355,497	(\$9,088)	\$80,346,409	\$1,012,688	\$1,633,193	\$2,645,882		\$77,700,528	\$0	100.0%
			Phase 2 (Café & CTE Addition; Remaining "D" Wing										
51325396	552005	50000	Reno; Parking)	\$27,343,803		\$27,343,803			\$0			\$27,343,803	0.0%
			Phase 3 (Reno Both Gyms, ROTC and Existing										
51325396	552005		Cafeteria)	\$23,395,100		\$23,395,100			\$0			\$23,395,100	0.0%
51325396	552005	50000	Phase 4 (Reno Performing Arts Center)	\$5,118,880		\$5,118,880			\$0			\$5,118,880	
			TOTAL CONSTRUCTION			\$136,204,192		\$1,633,193	\$2,645,882	-	\$77,700,528		
51325396	569001	50000	CONTINGENCY	\$6,810,664	\$9,088	\$6,819,752			\$0			\$6,819,752	0.0%
			TOTAL CONSTRUCTION BUDGET	\$143,023,944	\$0	\$143,023,944	\$1,012,688	\$1,633,193	\$2,645,882	\$0	\$77,700,528	\$62,677,535	56.2%
PRE-CONST/SIT													
51325396	539516		SURVEY	\$150,000		\$150,000			\$0			\$150,000	
51325396	539514		GEOTECHNICAL CONSULTANT	\$60,000		\$60,000			\$0			\$60,000	
51325396	539522	50000	TRAFFIC ANALYSIS REPORT	\$60,000		\$60,000			\$0			\$60,000	
			TOTAL PRE-CONST/SITE PREP	\$270,000	\$0	\$270,000	\$0	\$0	\$0	\$0	\$0	\$270,000	0.0%
DESIGN CONSU	JLTANTS											1	+
51325396	539513	50000	A/E FEES	\$4,500,000		\$4,500,000	\$738,915	\$251,743	\$990,658		\$3,113,342	\$396,000	91.2%
51325396	539519	50000	OTHER CONSULTANTS	\$95,185		\$95,185			\$0			\$95,185	0.0%
51325396	539500	50000	TECHNOLOGY CONSULTANTS	\$361,610		\$361,610			\$0			\$361,610	0.0%
51325396	569003		DESIGN CONTINGENCY	\$179,096		\$179,096			\$0			\$179,096	
51325396	539521	50000	REIMBURSABLES	\$203,000		\$203,000	\$1,869	\$2,887	\$4,756		\$198,244		
			TOTAL DESIGN CONSULTANTS	\$5,338,891	\$0	\$5,338,891	\$740,784	\$254,630	\$995,414	\$0	\$3,311,586	\$1,031,891	80.7%
OWNEDIS EVE	NOTO (VADIO	VIIO VENI	DODS)									-	
51325396	535000		IADVERTISING	\$3.000	+	\$3.000			\$0	 		\$3.000	0.0%
51325396	536000		PRINTING & BINDING	\$3,000					\$0 \$0			\$3,000	
51325396	000000	50000	PKINTING & BINDING	\$2,000	1	\$2,000			\$0			\$2,000	0.0%

11/30/2024

ACCOUNTS FO	DR: 513			ORIGINAL APPROP	TRANFRS ADJSTMTS	REVISED BUDGET	2024 JULY- JUNE	2025 JULY-NOV	TOTAL TO DATE	P.O. ENCUMB	Contract ENCUMB	AVAILABLE BUDGET	PCT USED
51325396	539901	50000	CONSTRUCTION PERMITS & FEES	\$10,000		\$10,000			\$0			\$10,000	0.0%
51325396	534500	50000	USER PURCHASED TECHNOLOGY	\$37,000		\$37,000			\$0			\$37,000	0.0%
51325396	532400	50000	BUILDER'S RISK INSURANCE	\$577,058		\$577,058		\$258,824	\$258,824			\$318,234	44.9%
51325396	539902	50000	INSPECTION FEES	\$650,000		\$650,000		\$23,308	\$23,308			\$626,693	3.6%
51325396	532100	50000	UTILITIES COSTS/FEES	\$910,942		\$910,942			\$0			\$910,942	0.0%
			TOTAL VARIOUS VENDORS	\$2,190,000	\$0	\$2,190,000	\$0	\$282,132	\$282,132	\$0	\$0	\$1,907,869	12.9%
FF&E													
51325396			FURNITURE & EQUIPMENT	\$5,840,100		\$5,840,100			\$0			\$5,840,100	
51325396			MOVING EXPENSES	\$123,000		\$123,000			\$0			\$123,000	
51325396			TECHNOLOGY EQUIPMENT (UNDER \$5K)	\$689,466		\$689,466			\$0			\$689,466	0.0%
51325396	554500	50000	TECHNOLOGY EQUIPMENT (OVER \$5K)	\$47,534		\$47,534			\$0			\$47,534	
			TOTAL FF&E	\$6,700,100	\$0	\$6,700,100	\$0	\$0	\$0	\$0	\$0	\$6,700,100	0.0%
		-											
		TO	TAL HHIHS NEW CONSTRUCTION & RENOVATION	\$157.522.935	\$0	\$157.522.935	\$1,753,472	\$2,169,955	\$3,923,427	\$0	\$81,012,114	\$72.587.394	53.9%







Technology Warehouse and Imaging Center

11/30/2024

		ORIGINAL APPROP	TRANFRS ADJSTMTS	REVISED BUDGET	2024 JULY- JUNE	2025 JULY-NOV	TOTAL TO DATE	P.O. ENCUMB	Contract ENCUMB	AVAILABLE BUDGET	PCT USED		
01 DISTRICT	OFFICE TE	CH WAREHO	DUSE										
CONSTRUCTI	ION												
51325301	552005	50000	NEW CONSTRUCTION	\$2,623,600		\$2,623,600			\$0			\$2,623,600	
			TOTAL CONSTRUCTION	\$2,623,600	\$0	\$2,623,600	\$0	\$0	\$0	\$0	\$0	\$2,623,600	0.0%
51325301	569001	50000	CONTINGENCY	\$131,180	\$0	\$131,180			\$0			\$131,180	0.0%
			TOTAL CONSTRUCTION BUDGET	\$2,754,780	\$0	\$2,754,780	\$0	\$0	\$0	\$0	\$0	\$2,754,780	0.0%
PRE-CONST/S	SITE PREP												
51325301	539516	50000	SURVEY	\$8,000	(\$2,600	\$5,400		\$500	\$500			\$4,900	
51325301	539514	50000	GEOTECHNICAL CONSULTANT	\$4,000	\$2,600	\$6,600		\$6,600	\$6,600			\$0	100.0%
51325301	539523	50000	PRE-CON CM	\$30,000		\$30,000			\$0			\$30,000	0.0%
			TOTAL PRE-CONST/SITE PREF	\$42,000	\$0	\$42,000	\$0	\$7,100	\$7,100	\$0	\$0	\$34,900	16.9%
DESIGN CON	SULTANTS	3											
51325301	539513		A/E FEES	\$183,652	(\$10,000	\$173,652		\$45,454	\$45,454		\$92,285	\$35,913	
51325301	539519	50000	OTHER CONSULTANTS	\$5,483		\$5,483			\$0			\$5,483	
51325301	569003		DESIGN CONTINGENCY	\$9,183		\$9,183			\$0			\$9,183	
51325301	539521	50000	REIMBURSABLES	\$5,000	\$10,000	\$15,000		\$4,261	\$4,261		\$10,739		
			TOTAL DESIGN CONSULTANTS	\$203,318	\$0	\$203,318	\$0	\$49,714	\$49,714	\$0	\$103,025	\$50,579	75.1%
TECHNOLOG	Y/INFRAST	RUCTURE											
51325301	552006	50000	CABLING AND SAFETY/SECURITY	\$118,125		\$118,125			\$0			\$118,125	0.0%
51325301	539500	50000	TECHNOLOGY CONSULTANTS & PM FEES	\$13,585	\$11,415	\$25,000			\$0		\$25,000	\$0	100.0%
51325301	569004	50000	TECHNOLOGY CONTINGENCY	\$12,773	(\$11,415	\$1,358			\$0			\$1,358	0.0%
51325301	544500	50000	TECHNOLOGY EQUIPMENT (UNDER \$5K)	\$35,000		\$35,000			\$0			\$35,000	0.0%
			TOTAL TECHNOLOGY/INFRASTRUCTURE	\$179,483	\$0	\$179,483	\$0	\$0	\$0	\$0	\$25,000	\$154,483	13.9%
OMANEDIO EV	DENOTO A	(48101101/6	L L L L L L L L L L L L L L L L L L L									-	
OWNER'S EX				#0.000	1	#0.000			**			#0.000	0.00/
51325301	535000		ADVERTISING	\$2,000	1	\$2,000			\$0			\$2,000	0.0%
51325301	536000	J 50000	PRINTING & BINDING	\$1,000	1	\$1,000	1		\$0	1 1		\$1,000	0.0%

11/30/2024

ACCOUNTS F		50		ORIGINAL APPROP	TRANFRS ADJSTMTS	REVISED BUDGET	2024 JULY- JUNE	2025 JULY-NOV	TOTAL TO DATE	P.O. ENCUMB	Contract ENCUMB		PCT USED
51325301	539901	50000	CONSTRUCTION PERMITS & FEES	\$1,500		\$1,500			\$0			\$1,500	0.0%
51325301	534500	50000	USER PURCHASED TECHNOLOGY	\$2,000		\$2,000			\$0			\$2,000	0.0%
51325301	532400	50000	BUILDER'S RISK INSURANCE	\$10,974		\$10,974			\$0			\$10,974	0.0%
51325301	539902	50000	INSPECTION FEES	\$4,500		\$4,500			\$0			\$4,500	0.0%
51325301	532100	50000	UTILITIES COSTS/FEES	\$15,726		\$15,726			\$0			\$15,726	0.0%
			TOTAL VARIOUS VENDORS	\$37,700	\$0	\$37,700	\$0	\$0	\$0	\$0	\$0	\$37,700	0.0%
FF&E													
51325301	541004	50000	FURNITURE & EQUIPMENT	\$108,300		\$108,300			\$0			\$108,300	0.0%
			TOTAL FF&E	\$108,300	\$0	\$108,300	\$0	\$0	\$0	\$0	\$0	\$108,300	0.0%
			TOTAL DISTRICT OFFICE TECH WAREHOUSE	\$3,325,581	\$0	\$3,325,581	\$0	\$56,814	\$56,814	\$0	\$128,025	\$3,140,742	5.6%





Lady's Island Middle New Construction

11/30/2024

2023 REF		DUM												
ACCOUNTS FO	OR: 513			ORIGINAL APPROP	TRANFRS ADJSTMTS	REVISED BUDGET	2024 JULY- JUNE	2025 JULY-NOV	TOTAL TO DATE	P.O. ENCUMB	Contract ENCUMB	AVAILABLE BUDGET	PCT USED	PCT COMPLETE
81 LIMS NEW	CONSTRU	CTION								-	-			
CONSTRUCTION	ON													
51325381	552005		NEW CONSTRUCTION, ABATEMENT & DEMOLITION	\$49.823,250		\$49.823,250			\$0			\$49.823.250	0.0%	6
			TOTAL CONSTRUCTION	\$49,823,250	\$0	\$49,823,250	\$0	\$0	\$0	\$0	\$0	\$49,823,250	0.0%	6
51325381	569001	50000	CONTINGENCY	\$2,491,163	\$0	\$2,491,163			\$0			\$2,491,163	0.0%	6
			TOTAL CONSTRUCTION BUDGET	\$52,314,413	\$0	\$52,314,413	\$0	\$0	\$0	\$0	\$0	\$52,314,413	0.0%	6
PRE-CONST/S	ITE PREP													
51325381	539516	50000	SURVEY	\$75,000	(\$75,000)				\$0			\$0	100.09	6
51325381		50000	GEOTECHNICAL CONSULTANT	\$30,000	(\$30,000)	\$0			\$0			\$0		
51325381	539523	50000	PRE-CON CM	\$50,000		\$50,000			\$0			\$50,000	0.09	6
51325381	539522	50000	TRAFFIC ANALYSIS REPORT	\$30,000		\$30,000			\$0			\$30,000	0.09	
			TOTAL PRE-CONST/SITE PREF	\$185,000	(\$105,000	\$80,000	\$0	\$0	\$0	\$0	\$0	\$80,000	0.0%	6
DESIGN CONS	ULTANTS													+
51325381	539513	50000	A/E FEES	\$2,989,395		\$2,989,395		\$66,997	\$66,997		\$2,683,003	\$239,395	92.0%	6
51325381		50000	OTHER CONSULTANTS	\$100,181	(\$74,873)				\$0			\$25,308		
51325381	569003	50000	DESIGN CONTINGENCY	\$113,660		\$113,660			\$0			\$113,660		
51325381	539521	50000	REIMBURSABLES	\$70,127	\$179,873	\$250,000			\$0		\$250,000	\$0	100.09	6
			TOTAL DESIGN CONSULTANTS	\$3,273,363	\$105,000	\$3,378,363	\$0	\$66,997	\$66,997	\$0	\$2,933,003	\$378,363	88.8%	6
TECHNOLOGY	//INFRAST	RUCTUR	L RE										<u> </u>	+
51325381	552006	50000	CABLING AND SAFETY/SECURITY	\$1,900,000		\$1,900,000			\$0			\$1,900,000	0.09	6
51325381	539500	50000	TECHNOLOGY CONSULTANTS & PM FEES	\$218,500	\$109,500	\$328,000			\$0	\$328,000		\$0	100.09	6
51325381	569004	50000	TECHNOLOGY CONTINGENCY	\$190,000	(\$109,500)	\$80,500			\$0			\$80,500	0.0%	6
51325381	544500	50000	TECHNOLOGY EQUIPMENT (UNDER \$5K)	\$177,746		\$177,746			\$0			\$177,746	0.0%	6
51325381	554500	50000	TECHNOLOGY EQUIPMENT (OVER \$5K)	\$12,254		\$12,254			\$0			\$12,254	0.0%	6
			TOTAL TECHNOLOGY/INFRASTRUCTURE	\$2,498,500	\$0	\$2,498,500	\$0	\$0	\$0	\$328,000	\$0	\$2,170,500	13.19	6
OWNER'S EXF	ENSES (V	ARIOUS	(VENDORS)									+		+
51325381			ADVERTISING	\$2,000		\$2,000	\$339	\$187	\$526			\$1,474	26.39	6
51325381	536000	50000	PRINTING & BINDING	\$1,000		\$1,000			\$0			\$1,000		

11/30/2024

ACCOUNTS FO	OR: 513			ORIGINAL APPROP	TRANFRS ADJSTMTS	REVISED BUDGET	2024 JULY- JUNE	2025 JULY-NOV	TOTAL TO DATE	P.O. ENCUMB	Contract ENCUMB	AVAILABLE BUDGET	PCT USED	PCT COMPLETE
51325381	539901	50000	CONSTRUCTION PERMITS & FEES	\$5,000		\$5,000			\$0			\$5,000	0.0%	
51325381	534500	50000	USER PURCHASED TECHNOLOGY	\$16,000		\$16,000			\$0			\$16,000	0.0%	
51325381	532400	50000	BUILDER'S RISK INSURANCE	\$206,093		\$206,093			\$0			\$206,093	0.0%	
51325381	539902	50000	INSPECTION FEES	\$450,000		\$450,000			\$0			\$450,000	0.0%	
51325381	532100	50000	UTILITIES COSTS/FEES	\$26,907		\$26,907			\$0			\$26,907	0.0%	
			TOTAL VARIOUS VENDORS	\$707,000	\$0	\$707,000	\$339	\$187	\$526	\$0	\$0	\$706,474	0.1%	
FF&E														
51325381	541004	50000	FURNITURE & EQUIPMENT	\$1,774,800		\$1,774,800			\$0			\$1,774,800		
51325381	539900		MOVING EXPENSES	\$360,000		\$360,000			\$0			\$360,000	0.0%	
51325381	553002	50000	ATHLETIC EQUIPMENT/PLAYGROUND	\$400,000		\$400,000			\$0			\$400,000	0.0%	
			TOTAL FF&E	\$2,534,800	\$0	\$2,534,800	\$0	\$0	\$0	\$0	\$0	\$2,534,800	0.0%	
									·					
			TOTAL LIMS NEW CONSTRUCTION	\$61,513,076	\$0	\$61,513,076	\$339	\$67,184	\$67,523	\$328,000	\$2,933,003	\$58,184,550	5.4%	1

Right Choices Kitchen Addition

11/30/2024

ZUZS REFE	_	IVI											
ACCOUNTS FOR:	513			ORIGINAL	TRANFRS	REVISED	2024	2025	TOTAL TO	P.O.	Contract	AVAILABLE	PCT
				APPROP	ADJSTMTS	BUDGET	JULY- JUNE	JULY-NOV	DATE	ENCUMB	ENCUMB	BUDGET	USED
09 RIGHT CHOIC	ES KITCHE	N ADDITI	ON										
CONSTRUCTION													
51325309	552005	50000	NEW CONSTRUCTION	\$1,809,800		\$1,809,800			\$0			\$1,809,800	0.0%
			TOTAL CONSTRUCTION	\$1,809,800	\$0	\$1,809,800	\$0	\$0	\$0	\$0	\$0	\$1,809,800	0.0%
51325309	569001	50000	CONTINGENCY	\$90,490	\$0	\$90,490			\$0			\$90,490	0.0%
			TOTAL CONSTRUCTION BUDGET	\$1,900,290	\$0	\$1,900,290	\$0	\$0	\$0	\$0	\$0	\$1,900,290	0.0%
PRE-CONST/SITE	PREP												
51325309	539516	50000	SURVEY	\$10,000		\$10,000			\$0			\$10,000	0.0%
51325309	539514	50000	GEOTECHNICAL CONSULTANT	\$6,000		\$6,000		\$2,750	\$2,750			\$3,250	45.8%
51325309	539523	50000	PRE-CON CM	\$21,000		\$21,000			\$0			\$21,000	0.0%
			TOTAL PRE-CONST/SITE PREP	\$37,000	\$0	\$37,000	\$0	\$2,750	\$2,750	\$0	\$0	\$34,250	7.4%
DESIGN CONSUL													
51325309	539513		A/E FEES	\$126,686		\$126,686			\$0			\$126,686	0.0%
51325309	539519		OTHER CONSULTANTS	\$3,685		\$3,685			\$0			\$3,685	0.0%
51325309	569003		DESIGN CONTINGENCY	\$4,525		\$4,525			\$0			\$4,525	0.0%
51325309	539521	50000	REIMBURSABLES	\$5,000		\$5,000			\$0			\$5,000	0.0%
			TOTAL DESIGN CONSULTANTS	\$139,896	\$0	\$139,896	\$0	\$0	\$0	\$0	\$0	\$139,896	0.0%
TECHNOLOGY/IN													
51325309	552006		CABLING AND SAFETY/SECURITY	\$75,000		\$75,000			\$0			\$75,000	0.0%
51325309	539500		TECHNOLOGY CONSULTANTS & PM FEES	\$14,000		\$14,000			\$0			\$14,000	0.0%
51325309	569004		TECHNOLOGY CONTINGENCY	\$8,655		\$8,655			\$0			\$8,655	0.0%
51325309	544500	50000	TECHNOLOGY EQUIPMENT (UNDER \$5K)	\$35,000		\$35,000			\$0			\$35,000	0.0%
			TOTAL TECHNOLOGY/INFRASTRUCTURE	\$132,655	\$0	\$132,655	\$0	\$0	\$0	\$0	\$0	\$132,655	0.0%
011111111111111111111111111111111111111													
OWNER'S EXPEN									**				1 2 20/
51325309	535000		ADVERTISING	\$1,200		\$1,200			\$0			\$1,200	0.0%
51325309	536000	50000	PRINTING & BINDING	\$1,000		\$1,000			\$0			\$1,000	0.0%

11/30/2024

ACCOUNTS F		· · · ·		ORIGINAL APPROP	TRANFRS ADJSTMTS	REVISED BUDGET	2024 JULY- JUNE	2025 JULY-NOV	TOTAL TO DATE	P.O. ENCUMB	Contract ENCUMB	AVAILABLE BUDGET	PCT USED
513253	09 53990°	50000	CONSTRUCTION PERMITS & FEES	\$2,500		\$2,500			\$0			\$2,500	0.0%
513253	09 534500	50000	USER PURCHASED TECHNOLOGY	\$1,200		\$1,200			\$0			\$1,200	0.0%
513253	09 532400	50000	BUILDER'S RISK INSURANCE	\$800		\$800			\$0			\$800	0.0%
513253	09 539902	50000	INSPECTION FEES	\$19,300		\$19,300			\$0			\$19,300	0.0%
			TOTAL VARIOUS VENDORS	\$26,000	\$0	\$26,000	\$0	\$0	\$0	\$0	\$0	\$26,000	0.0%
FF&E													
513253	09 541004	50000	FURNITURE & EQUIPMENT	\$80,000		\$80,000			\$0			\$80,000	0.0%
			TOTAL FF&E	\$80,000	\$0	\$80,000	\$0	\$0	\$0	\$0	\$0	\$80,000	0.0%
			TOTAL RIGHT CHOICES KITCHEN ADDITION	\$2.315.841	\$0	\$2.315.841	\$0	\$2,750	\$2.750	\$0	\$0	\$2,313,091	0.1%







Riverview Charter School Gym Addition & Renovation

11/30/2024

2023	REF	ERE	NDU	JM
------	-----	------------	-----	----

ACCOUNTS FO	OR: 513			ORIGINAL APPROP	TRANFRS ADJSTMTS	REVISED BUDGET	2024 JULY- JUNE	2025 JULY-NOV	TOTAL TO DATE	P.O. ENCUMB	Contract ENCUMB	AVAILABLE BUDGET	PCT USED	PCT COMPLETE
20 RIVERVIEW	V CHARTE	R GYM	ADDITION & RENOVATION											
CONSTRUCTI		50000	I		1	1 444 470 000			***			1 444 470 000	1 0.00/	
51325320	552005	50000	CONSTRUCTION	\$14,478,000		\$14,478,000			\$0			\$14,478,000		
54005000	500004	E0000	TOTAL CONSTRUCTION		\$0		\$0	\$0	\$0	\$0	\$0	+, ,		
51325320	569001	50000	CONTINGENCY	\$723,900	\$0	\$723,900			\$0			\$723,900	0.0%	
			TOTAL CONSTRUCTION BUDGET	\$15.201.900	\$0	\$15.201.900	\$0	\$0	\$0	\$0	\$0	\$15.201.900	0.0%	
PRE-CONST/S	DITE DOE	,	TOTAL CONSTRUCTION BUDGET	\$15,201,900	\$0	\$15,201,900	\$ U	\$ U	φu	\$0	\$ U	\$15,201,900	0.0%	
51325320	539516		SURVEY	\$25,000		\$25,000			\$0			\$25,000	0.0%	
51325320	539516		GEOTECHNICAL CONSULTANT	\$25,000		\$25,000			\$0 \$0			\$25,000		
51325320	539514		PRE-CON CM	\$15,000		\$15,000			\$0 \$0			\$15,000		
31323320	559525	30000	TOTAL PRE-CONST/SITE PREP		\$0		\$0	\$0	\$0	\$0	\$0			
DESIGN CONS	CI II TANT		TOTAL PRE-CONST/SITE PREP	\$61,000	\$0	\$61,000	\$0	ψU	ψU	30	ψŪ	\$61,000	0.076	
51325320	539513		A/E FEES	\$1.085.850		\$1.085.850			\$0			\$1.085.850	0.0%	
51325320	539513		OTHER CONSULTANTS	\$1,085,850		\$1,085,850			\$0			\$1,085,850		
	569003		DESIGN CONTINGENCY	\$54,293		\$54,293			\$0 \$0			\$54,293		
51325320			REIMBURSABLES						\$0 \$0					
51325320	539521	50000		\$30,000	***	\$30,000			7.7			\$30,000		
—			TOTAL DESIGN CONSULTANTS	\$1,200,545	\$0	\$1,200,545	\$0	\$0	\$0	\$0	\$0	\$1,200,545	0.0%	-
TECHNOLOGY	Y/INFRAS	TRUCTI	I. JRF							 				1
51325320	552006		CABLING AND SAFETY/SECURITY	\$462.375		\$462.375			\$0			\$462.375	0.0%	
51325320	539500		TECHNOLOGY CONSULTANTS & PM FEES	\$53,173		\$53,173			\$0			\$53,173		
51325320	569004		TECHNOLOGY CONTINGENCY	\$46,238		\$46,238			\$0			\$46,238		
51325320	544500		TECHNOLOGY EQUIPMENT (UNDER \$5K)	\$68,100		\$68,100			\$0			\$68,100	0.0%	
11110020	2		TOTAL TECHNOLOGY/INFRASTRUCTURE	\$629,886	\$0		\$0	\$0	\$0	\$0	\$0			
				,				,						
OWNER'S EXP	PENSES (VARIOU	S VENDORS)										1	
51325320	535000	50000	ADVERTISING	\$2,000		\$2,000		\$628	\$628			\$1,372	31.4%	
51325320	536000	50000	PRINTING & BINDING	\$1,000		\$1,000			\$0			\$1,000	0.0%	

11/30/2024

ACCOUNTS	FOR: 513			ORIGINAL APPROP	TRANFRS ADJSTMTS	REVISED BUDGET	2024 JULY- JUNE	2025 JULY-NOV	TOTAL TO DATE	P.O. ENCUMB	Contract ENCUMB	AVAILABLE BUDGET	PCT USED	PCT COMPLETE
51325320	539901	50000	CONSTRUCTION PERMITS & FEES	\$2,500		\$2,500			\$0			\$2,500	0.0%	
51325320	534500	50000	USER PURCHASED TECHNOLOGY	\$4,000		\$4,000			\$0			\$4,000	0.0%	
51325320	532400	50000	BUILDER'S RISK INSURANCE	\$858		\$858			\$0			\$858	0.0%	
51325320	539902	50000	INSPECTION FEES	\$204,142		\$204,142			\$0			\$204,142	0.0%	
			TOTAL VARIOUS VENDORS	\$214,500	\$0	\$214,500	\$0	\$628	\$628	\$0	\$0	\$213,872	0.3%	
FF&E														
51325320	541004	50000	FURNITURE & EQUIPMENT	\$488,100		\$488,100			\$0			\$488,100	0.0%	
51325320	539900	50000	MOVING EXPENSES	\$20,000		\$20,000			\$0			\$20,000	0.0%	
51325320	541000	50000	ATHLETIC EQUIPMENT	\$104,878		\$104,878			\$0			\$104,878	0.0%	
			TOTAL FF&E	\$612,978	\$0	\$612,978	\$0	\$0	\$0	\$0	\$0	\$612,978	0.0%	
TO	TAI RIVER	VIFW C	HARTER SCHOOL GYM ADDITION & RENOVATION	\$17,920,809	\$0	\$17,920,809	\$0	\$628	\$628	\$0	\$0	\$17,920,181	0.0%	

New Early Learning Center (RRA Campus)

11/30/2024

ACCOUNTS FOR: 51:	_			ORIGINAL APPROP	TRANFRS ADJSTMTS	REVISED BUDGET	2024 JULY- JUNE	2025 JULY-NOV	TOTAL TO DATE	P.O. ENCUMB	Contract ENCUMB	AVAILABLE BUDGET	PCT USED
79 NEW EARLY LEA	RNING CENT	ER											
CONSTRUCTION													
51325379	552005	50000	NEW CONSTRUCTION	\$21,956,250		\$21,956,250			\$0			\$21,956,250	0.0%
			TOTAL CONSTRUCTION	\$21,956,250	\$0	\$21,956,250	\$0	\$0	\$0	\$0	\$0	\$21,956,250	0.0%
51325379	569001	50000	CONTINGENCY	\$1,097,813	\$0	\$1,097,813			\$0			\$1,097,813	0.0%
			TOTAL CONSTRUCTION BUDGET	\$23,054,063	\$0	\$23,054,063	\$0	\$0	\$0	\$0	\$0	\$23,054,063	0.0%
PRE-CONST/SITE PR													
51325379	539516		SURVEY	\$75,000		\$0			\$0			\$0	
51325379	539514		GEOTECHNICAL CONSULTANT	\$30,000		\$0			\$0			\$0	
51325379	539523		PRE-CON CM	\$21,000		\$21,000			\$0			\$21,000	
51325379	539522	50000	TRAFFIC ANALYSIS REPORT	\$20,000		\$0			\$0			\$0	
			TOTAL PRE-CONST/SITE PREF	\$146,000	(\$125,000)	\$21,000	\$0	\$0	\$0	\$0	\$0	\$21,000	0.0%
DESIGN CONSULTA													
51325379	539513		A/E FEES	\$1,427,156		\$1,427,156			\$0		\$1,228,500		
51325379	539519		OTHER CONSULTANTS	\$45,143		\$16,483			\$0			\$16,483	
51325379	569003		DESIGN CONTINGENCY	\$66,000		\$66,000			\$0			\$66,000	
51325379	539521	50000	REIMBURSABLES	\$31,600		\$185,260			\$0		\$185,260	\$0	
			TOTAL DESIGN CONSULTANTS	\$1,569,899	\$125,000	\$1,694,899	\$0	\$0	\$0	\$0	\$1,413,760	\$281,139	83.4%
TECHNOLOGY/INFR	ASTRUCTUR												1
51325379	552006	50000	CABLING AND SAFETY/SECURITY	\$1,250,000	(\$29,250	\$1,220,750			\$0			\$1,220,750	0.09
51325379	539500	50000	TECHNOLOGY CONSULTANTS & PM FEES	\$143,750	\$154,250	\$298,000			\$0	\$298,000		\$0	100.09
51325379	569004	50000	TECHNOLOGY CONTINGENCY	\$125,000	(\$125,000	\$0			\$0			\$0	100.09
51325379	544500	50000	TECHNOLOGY EQUIPMENT (UNDER \$5K)	\$116,938	, , , , , , ,	\$116,938			\$0			\$116,938	0.09
51325379	554500	50000	TECHNOLOGY EQUIPMENT (OVER \$5K)	\$8,062		\$8,062			\$0			\$8,062	0.09
			TOTAL TECHNOLOGY/INFRASTRUCTURE	\$1,643,750	\$0	\$1,643,750	\$0	\$0	\$0	\$298,000	\$0	\$1,345,750	18.19
		(=115.050)											
OWNER'S EXPENSE			LADVEDTION O	****		****	****	A 107	4500				
51325379	535000		ADVERTISING	\$2,000		\$2,000	\$339	\$187	\$526			\$1,474	
51325379	536000	50000	PRINTING & BINDING	\$1,000	1	\$1,000			\$0			\$1,000	0.0%

11/30/2024

ACCOUNTS FOR: 513	3			ORIGINAL APPROP	TRANFRS ADJSTMTS	REVISED BUDGET	2024 JULY- JUNE	2025 JULY-NOV	TOTAL TO DATE	P.O. ENCUMB	Contract ENCUMB	AVAILABLE BUDGET	PCT USED
51325379	539901	50000	CONSTRUCTION PERMITS & FEES	\$5,000		\$5,000			\$0			\$5,000	0.0%
51325379	534500	50000	USER PURCHASED TECHNOLOGY	\$16,000		\$16,000			\$0			\$16,000	0.0%
51325379	532400	50000	BUILDER'S RISK INSURANCE	\$92,625		\$92,625			\$0			\$92,625	0.0%
51325379	539902	50000	INSPECTION FEES	\$150,000		\$150,000			\$0			\$150,000	0.0%
51325379	532100	50000	UTILITIES COSTS/FEES	\$51,875		\$51,875			\$0			\$51,875	0.0%
			TOTAL VARIOUS VENDORS	\$318,500	\$0	\$318,500	\$339	\$187	\$526	\$0	\$0	\$317,974	0.2%
FF&E													
51325379	541004	50000	FURNITURE & EQUIPMENT	\$570,452		\$570,452			\$0			\$570,452	
51325379			MOVING EXPENSES	\$60,000		\$60,000			\$0			\$60,000	
51325379	553002	50000	ATHLETIC EQUIPMENT/PLAYGROUND	\$409,548		\$409,548			\$0		_	\$409,548	0.0%
			TOTAL FF&E	\$1,040,000	\$0	\$1,040,000	\$0	\$0	\$0	\$0	\$0	\$1,040,000	0.0%
			TOTAL NEW EARLY LEARNING CENTER	\$27,772,212	\$0	\$27,772,212	\$339	\$187	\$526	\$298,000	\$1,413,760	\$26,059,926	6.2%







Beaufort High CTE New Construction & Renovation

11/30/2024

ACCOUNTS	FOR: 51	3		ORIGINAL APPROP	TRANFRS ADJSTMTS	REVISED BUDGET	2024 JULY- JUNE	2025 JULY-NOV	TOTAL TO DATE	P.O. ENCUMB	Contract ENCUMB	AVAILABLE BUDGET	PCT USED	PCT COMPLETE
90 BEAUFO	RT HS C	TE NEW	CONSTRUCTION & RENOVATION											
CONSTRUC	TION													
51325390	552005	50001	CONSTRUCTION & CTE OUTFITTING	\$5,710,912		\$5,710,912			\$0			\$5,710,912	0.0%	
			TOTAL CONSTRUCTION	\$5,710,912	\$0	\$5,710,912	\$0	\$0	\$0	\$0	\$0	\$5,710,912	0.0%	
51325390	569001	50001	CONTINGENCY	\$304,321	\$0	\$304,321			\$0			\$304,321	0.0%	
			TOTAL CONSTRUCTION BUDGET	\$6,015,233	\$0	\$6,015,233	\$0	\$0	\$0	\$0	\$0	\$6,015,233	0.0%	
PRE-CONST	/ /SITE PF	REP												
51325390	539516	50001	SURVEY	\$15,000		\$15,000			\$0		\$7,805	\$7,195	52.0%	
51325390	539514	50001	GEOTECHNICAL CONSULTANT	\$8,000		\$8,000			\$0			\$8,000	0.0%	
51325390	539523	50001	PRE-CON CM	\$21,000		\$21,000			\$0			\$21,000	0.0%	
			TOTAL PRE-CONST/SITE PREP	\$44,000	\$0	\$44,000	\$0	\$0	\$0	\$0	\$7,805	\$36,195	17.7%	
DESIGN CO	I NSULTA	NTS												
51325390	539513	50001	A/E FEES	\$399,764		\$399,764			\$0		\$299,775	\$99,989	75.0%	
51325390	539519	50001	OTHER CONSULTANTS	\$12,382		\$12,382			\$0			\$12,382	0.0%	
51325390	569003	50001	DESIGN CONTINGENCY	\$21,300	(\$7,000)	\$14,300			\$0			\$14,300	0.0%	
51325390	539521	50001	REIMBURSABLES	\$9,000	\$7,000	\$16,000			\$0		\$16,000	\$0	100.0%	
			TOTAL DESIGN CONSULTANTS	\$442,446	\$0	\$442,446	\$0	\$0	\$0	\$0	\$315,775	\$126,671	71.4%	
TECHNOLO	 GY/INFR	ASTRUC	TURE											
51325390	552006	50001	CABLING AND SAFETY/SECURITY	\$375,500		\$375,500			\$0			\$375,500	0.0%	
			TECHNOLOGY CONSULTANTS & PM FEES	\$34,734		\$34,734			\$0			\$34,734	0.0%	
			TECHNOLOGY CONTINGENCY	\$37,550		\$37,550	, and the second		\$0			\$37,550	0.0%	
			TECHNOLOGY EQUIPMENT (UNDER \$5K)	\$25,000		\$25,000	· ·	·	\$0			\$25,000	0.0%	
51325390	554500	50001	TECHNOLOGY EQUIPMENT (OVER \$5K)	\$10,000		\$10,000	, and the second		\$0		•	\$10,000	0.0%	
·			TOTAL TECHNOLOGY/INFRASTRUCTURE	\$482,784	\$0	\$482,784	\$0	\$0	\$0	\$0	\$0	\$482,784	0.0%	
OWNER'S E	I XPENSE	S (VARIO	US VENDORS)											
			ADVERTISING	\$1,000		\$1,000			\$0			\$1,000	0.0%	
51325390	536000	50001	PRINTING & BINDING	\$750		\$750			\$0			\$750	0.0%	

11/30/2024

ACCOUNTS	FOR: 513	3		ORIGINAL APPROP		REVISED BUDGET	2024 JULY- JUNE	2025 JULY-NOV	TOTAL TO DATE	P.O. ENCUMB	Contract ENCUMB	AVAILABLE BUDGET	PCT USED	PCT COMPLETE
51325390	539901	50001	CONSTRUCTION PERMITS & FEES	\$2,000		\$2,000			\$0			\$2,000	0.0%	
51325390	534500	50001	USER PURCHASED TECHNOLOGY	\$2,500		\$2,500			\$0			\$2,500	0.0%	
51325390	532400	50001	BUILDER'S RISK INSURANCE	\$30,000		\$30,000			\$0			\$30,000	0.0%	
51325390	539902	50001	INSPECTION FEES	\$50,000		\$50,000			\$0			\$50,000	0.0%	
			TOTAL VARIOUS VENDORS	\$86,250	\$0	\$86,250	\$0	\$0	\$0	\$0	\$0	\$86,250	0.0%	
FF&E														
51325390	541004	50001	FURNITURE & EQUIPMENT	\$400,000		\$400,000			\$0			\$400,000	0.0%	
51325390	539900	50001	MOVING EXPENSES	\$185,000		\$185,000			\$0			\$185,000	0.0%	
			TOTAL FF&E	\$585,000	\$0	\$585,000	\$0	\$0	\$0	\$0	\$0	\$585,000	0.0%	
	TOTAL E	BEAUFO	ORT HS CTE NEW CONSTRUCTION &RENOVATION	\$7,655,713	\$0	\$7,655,713	\$0	\$0	\$0	\$0	\$323,580	\$7,332,133	4.2%	

May River High CTE Renovation

11/30/2024

2023 KE		ADOIN												
ACCOUNTS F	OR: 513			ORIGINAL APPROP	TRANFRS ADJSTMTS	REVISED BUDGET	2024 JULY- JUNE	2025 JULY-NOV	TOTAL TO DATE	P.O. ENCUMB	Contract ENCUMB	AVAILABLE BUDGET	PCT USED	PCT COMPLET
97 MAY RIVE	R HS CTE	RENOV	ATION											
CONSTRUCT	ION													
51325397	552005	50001	CONSTRUCTION & CTE OUTFITTING	\$13,528,380	\$228,848	\$13,757,228			\$0		\$13,757,228	\$0	100.0%	
			TOTAL CONSTRUCTION	\$13,528,380	\$228,848	\$13,757,228	\$0	\$0	\$0	\$0	\$13,757,228	\$0	100.0%	
51325397	569001	50001	CONTINGENCY	\$676,419	(\$228,848)	\$447,571			\$0			\$447,571	0.0%	
			TOTAL CONSTRUCTION BUDGET	\$14,204,799	\$0	\$14,204,799	\$0	\$0	\$0	\$0	\$13,757,228	\$447.571	96.8%	\vdash
PRE-CONST/	SITE PREF	•		***,==*,****	1.	*** ,20**,100	7.	**	*-	7.	¥ 10,1 01,==0	7 , ,		
51325397	539516	50001	SURVEY	\$25,000		\$25,000			\$0			\$25,000	0.0%	
51325397	539514	50001	GEOTECHNICAL CONSULTANT	\$15,000		\$15,000			\$0			\$15,000	0.0%	
51325397	539523	50001	PRE-CON CM	\$22,100		\$22,100			\$0			\$22,100	0.0%	
			TOTAL PRE-CONST/SITE PREP	\$62,100	\$0	\$62,100	\$0	\$0	\$0	\$0	\$0	\$62,100	0.0%	
DESIGN CON	SULTANTS	s												
51325397	539513	50001	A/E FEES	\$639,595	\$108,910	\$748,505		\$81,200	\$81,200		\$667,305	\$0	100.0%	
51325397	539519	50001	OTHER CONSULTANTS	\$18,722	(\$18,722)	\$0			\$0			\$0	100.0%	
51325397	539500	50001	TECHNOLOGY CONSULTANTS	\$71,125	(\$71,125)	\$0			\$0			\$0	100.0%	
51325397	569003	50001	DESIGN CONTINGENCY	\$47,300	(\$19,063	\$28,237			\$0			\$28,237	0.0%	
51325397	539521	50001	REIMBURSABLES	\$13,105		\$13,105			\$0			\$13,105	0.0%	
			TOTAL DESIGN CONSULTANTS	\$789,847	\$0	\$789,847	\$0	\$81,200	\$81,200	\$0	\$667,305	\$41,342	94.8%	
OWNER'S EX	PENSES (VARIOUS	L S VENDORS)		-									\vdash
51325397	535000		ADVERTISING	\$2,000		\$2,000			\$0			\$2,000	0.0%	\vdash
51325397			PRINTING & BINDING	\$1,000		\$1,000			\$0			\$1,000		

11/30/2024

ACCOUNTS F				ORIGINAL APPROP	TRANFRS ADJSTMTS	REVISED BUDGET	2024 JULY- JUNE	2025 JULY-NOV	TOTAL TO DATE	P.O. ENCUMB	Contract ENCUMB	AVAILABLE BUDGET	PCT USED	PCT COMPLET
51325397	539901	50001	CONSTRUCTION PERMITS & FEES	\$2,500		\$2,500		\$1,900	\$1,900			\$600	76.0%	,
51325397	534500	50001	USER PURCHASED TECHNOLOGY	\$4,000		\$4,000			\$0			\$4,000	0.0%	,
51325397	532400	50001	BUILDER'S RISK INSURANCE	\$54,000		\$54,000		\$16,790	\$16,790			\$37,210	31.1%	,
51325397	539902	50001	INSPECTION FEES	\$125,000		\$125,000			\$0			\$125,000	0.0%	,
			TOTAL VARIOUS VENDORS	\$188,500	\$0	\$188,500	\$0	\$18,690	\$18,690	\$0	\$0	\$169,810	9.9%	,
FF&E														
51325397	541004	50001	FURNITURE & EQUIPMENT	\$600,000		\$600,000			\$0			\$600,000	0.0%	,
51325397	539900	50001	MOVING EXPENSES	\$280,000		\$280,000			\$0			\$280,000	0.0%	,
51325397	544500	50001	TECHNOLOGY EQUIPMENT (UNDER \$5K)	\$74,518		\$74,518			\$0			\$74,518	0.0%	,
51325397	554500	50001	TECHNOLOGY EQUIPMENT (OVER \$5K)	\$10,482		\$10,482			\$0			\$10,482	0.0%	,
			TOTAL FF&E	\$965,000	\$0	\$965,000	\$0	\$0	\$0	\$0	\$0	\$965,000	0.0%	,
									•					
									•					
			TOTAL MAY RIVER HS CTE RENOVATION	\$16,210,246	\$0	\$16,210,246	\$0	\$99,890	\$99,890	\$0	\$14,424,533	\$1,685,823	89.6%	,

Bluffton High CTE New Construction

########

ACCOUNT		3		ORIGINAL APPROP	TRANFRS ADJSTMTS	REVISED BUDGET	2024 JULY- JUNE	2025 JULY-NOV	TOTAL TO DATE	P.O. ENCUMB	Contract ENCUMB	AVAILABLE BUDGET	PCT USED	PCT COMPLETE
98 BLUFF	TON HS C	TE NEW	CONSTRUCTION											
CONSTRU	JCTION													
51325398	552005	50001	CONSTRUCTION & CTE OUTFITTING	\$9,265,960		\$9,265,960			\$0			\$9,265,960	0.0%	
			TOTAL CONSTRUCTION	\$9,265,960	\$0	\$9,265,960	\$0	\$0	\$0	\$0	\$0	\$9,265,960	0.0%	
51325398	569001	50001	CONTINGENCY	\$463,298	\$0	\$463,298			\$0			\$463,298	0.0%	,
			TOTAL CONSTRUCTION BUDGET	\$9.729.258	\$0	\$9.729.258	\$0	\$0	\$0	\$0	\$0	\$9.729.258	0.0%	
					1	70,120,200	**	**		7.2	**	70,120,200	1.07	1
PRE-CON	ST/SITE P													
51325398			SURVEY	\$15,000		\$15,000			\$0			\$15,000	0.0%	
51325398	539514	50001	GEOTECHNICAL CONSULTANT	\$8,000		\$8,000			\$0			\$8,000	0.0%)
51325398	539523	50001	PRE-CON CM	\$21,000		\$21,000			\$0			\$21,000	0.0%	
			TOTAL PRE-CONST/SITE PREP	\$44,000	\$0	\$44,000	\$0	\$0	\$0	\$0	\$0	\$44,000	0.0%	1
DESIGN C	ONSIII TA	NTS										+		+
51325398			A/E FEES	\$648.617		\$648.617			\$0			\$648.617	0.0%	,
51325398			OTHER CONSULTANTS	\$17,145		\$17,145			\$0			\$17,145	0.0%	
51325398	569003	50001	DESIGN CONTINGENCY	\$32,430		\$32,430			\$0			\$32,430	0.0%	,
51325398	539521	50001	REIMBURSABLES	\$10,000		\$10,000			\$0			\$10,000	0.0%	,
			TOTAL DESIGN CONSULTANTS	\$708,192	\$0	\$708,192	\$0	\$0	\$0	\$0	\$0	\$708,192	0.0%	,
TECHNOL	OGY/INFR	RASTRU	 CTURE											-
51325398	552006	50001	CABLING AND SAFETY/SECURITY	\$600,000		\$600,000			\$0			\$600,000	0.0%	,
51325398	539500	50001	TECHNOLOGY CONSULTANTS & PM FEES	\$55,500		\$55,500			\$0			\$55,500	0.0%	,
51325398	569004	50001	TECHNOLOGY CONTINGENCY	\$60,000		\$60,000			\$0			\$60,000	0.0%	
51325398			TECHNOLOGY EQUIPMENT (UNDER \$5K)	\$35,000		\$35,000			\$0			\$35,000	0.0%	
51325398	554500	50001	TECHNOLOGY EQUIPMENT (OVER \$5K)	\$15,000		\$15,000			\$0			\$15,000	0.0%	
			TOTAL TECHNOLOGY/INFRASTRUCTURE	\$765,500	\$0	\$765,500	\$0	\$0	\$0	\$0	\$0	\$765,500	0.0%	4
OWNED'S	EXDENSE	S (VADI	US VENDORS)											+
51325398			ADVERTISING	\$1.200	1	\$1,200		\$636	\$636			\$564	53.0%	
51325398			PRINTING & BINDING	\$800		\$800		ψοσο	\$0			\$800	0.0%	

########

ACCOUNT	ACCOUNTS FOR: 513		ORIGINAL APPROP	TRANFRS ADJSTMTS	REVISED BUDGET	2024 JULY- JUNE	2025 JULY-NOV	TOTAL TO DATE	P.O. Encumb	Contract ENCUMB	AVAILABLE BUDGET	PCT USED	PCT COMPLETE	
51325398	539901	50001	CONSTRUCTION PERMITS & FEES	\$2,500		\$2,500			\$0			\$2,500	0.0%	
51325398	534500	50001	USER PURCHASED TECHNOLOGY	\$2,750		\$2,750			\$0			\$2,750	0.0%	
51325398	532400	50001	BUILDER'S RISK INSURANCE	\$40,000		\$40,000			\$0			\$40,000	0.0%	
51325398	539902	50001	INSPECTION FEES	\$65,000		\$65,000			\$0			\$65,000	0.0%	
			TOTAL VARIOUS VENDORS	\$112,250	\$0	\$112,250	\$0	\$636	\$636	\$0	\$0	\$111,614	0.6%	
FF&E														
51325398	541004	50001	FURNITURE & EQUIPMENT	\$500,000		\$500,000			\$0			\$500,000	0.0%	
51325398	539900	50001	MOVING EXPENSES	\$40,000		\$40,000			\$0			\$40,000	0.0%	
			TOTAL FF&E	\$540,000	\$0	\$540,000	\$0	\$0	\$0	\$0	\$0	\$540,000	0.0%	
			TOTAL BLUFFTON HS CTF NEW CONSTRUCTION	\$11.899.200	\$0	\$11.899.200	\$0	\$636	\$636	\$0	\$0	\$11.898.564	0.0%	

St Helena Elementary - Parking Lot Reconfiguration and Replacement

11/30/2024

ACCOUNTS FOR:	_			ORIGINAL APPROP	TRANFRS ADJSTMTS	REVISED BUDGET	2024 JULY- JUNE	2025 JULY-NOV	TOTAL TO DATE	P.O. ENCUMB	Contract ENCUMB	AVAILABLE BUDGET	PCT USED	PCT COMPLET
39 SHES RECONF	IGURATION 8	PAVIN	G	7411101	7.20010					2.1.002				
CONSTRUCTION														
51325339	553003	50002	CONSTRUCTION	\$7,807,157		\$7,807,157			\$0			\$7,807,157	0.0%	
			TOTAL CONSTRUCTION	\$7,807,157	\$0	\$7,807,157	\$0	\$0	\$0	\$0	\$0	\$7,807,157	0.0%	5
51325339	569001	50002	CONTINGENCY	\$390,358	\$0	\$390,358			\$0			\$390,358	0.0%)
			TOTAL CONSTRUCTION BUDGET	\$8,197,515	\$0	\$8,197,515	\$0	\$0	\$0	\$0	\$0	\$8,197,515	0.0%	5
PRE-CONST/SITE	PREP													
51325339	539516		SURVEY	\$10,000		\$10,000			\$0			\$10,000		
51325339	539514		GEOTECHNICAL CONSULTANT	\$50,000		\$50,000			\$0			\$50,000		
51325339	539523		PRE-CON CM	\$50,000		\$50,000			\$0			\$50,000		
51325339	539522	50002	TRAFFIC ANALYSIS REPORT	\$40,000		\$40,000			\$0			\$40,000		
			TOTAL PRE-CONST/SITE PREF	\$150,000	\$0	\$150,000	\$0	\$0	\$0	\$0	\$0	\$150,000	0.0%	.
DESIGN CONSULT	TANTS													
51325339	539513	50002	A/E FEES	\$546,501		\$546,501			\$0			\$546,501	0.0%)
51325339	539519	50002	OTHER CONSULTANTS	\$17,868		\$17,868			\$0			\$17,868	0.0%)
51325339	569003		DESIGN CONTINGENCY	\$27,325		\$27,325			\$0			\$27,325		
51325339	539521	50002	REIMBURSABLES	\$12,507		\$12,507			\$0			\$12,507	0.0%	
			TOTAL DESIGN CONSULTANTS	\$604,201	\$0	\$604,201	\$0	\$0	\$0	\$0	\$0	\$604,201	0.0%	5
OWNER'S EXPENS	SES (VARIOU	S VEND	I ORS)											
51325339			ADVERTISING	\$2,000		\$2,000			\$0			\$2,000	0.0%	5
51325339	536000	50002	PRINTING & BINDING	\$1,000		\$1,000			\$0			\$1,000	0.0%	5

11/30/2024

OUNTS FOR:	513	-		ORIGINAL APPROP	TRANFRS ADJSTMTS	REVISED BUDGET	2024 JULY- JUNE	2025 JULY-NOV	TOTAL TO DATE	P.O. ENCUMB	Contract ENCUMB	AVAILABLE BUDGET		PCT COMPLET
51325339	539901	50002	CONSTRUCTION PERMITS & FEES	\$5,000		\$5,000			\$0			\$5,000	0.0%	
51325339	532400	50002	BUILDER'S RISK INSURANCE	\$33,940		\$33,940			\$0			\$33,940	0.0%	
51325339	539902	50002	INSPECTION FEES	\$50,000		\$50,000			\$0			\$50,000	0.0%	
51325339	532100	50002	UTILITIES COSTS/FEES	\$75,000		\$75,000			\$0			\$75,000	0.0%	
			TOTAL VARIOUS VENDORS	\$166,940	\$0	\$166,940	\$0	\$0	\$0	\$0	\$0	\$166,940	0.0%	,
			TOTAL SHES RECONFIGURATION & PAVING	\$9,118,656	\$0	\$9,118,656	\$0	\$0	\$0	\$0	\$0	\$9,118,656	0.0%	

JJ Davis ECC - Parking Lot Addition and Resurfacing

11/30/2024

ACCOUNTS F		JOIVI		ORIGINAL APPROP	TRANFRS ADJSTMTS	REVISED BUDGET	2024 JULY- JUNE	2025 JULY-NOV	TOTAL TO DATE	P.O. ENCUMB	Contract ENCUMB	AVAILABLE BUDGET	PCT USED	PCT COMPLE
52 JJDECC P	ARKING LO	ADDIT	ON & RESURFACING											
51325352		F0000	CONOTRUCTION	f4 002 220		T 64 002 220			<u> </u>			T #4 002 220	T 0.00	7
51325352	553003	50002	CONSTRUCTION	\$1,903,230		\$1,903,230			\$0			\$1,903,230		
			TOTAL CONSTRUCTION			1 ,,	\$0	\$0	\$0	\$0	\$0			
51325352	569001	50002	CONTINGENCY	\$95,162	\$0	\$95,162			\$0			\$95,162	0.0%	0
			TOTAL CONSTRUCTION BUDGET	\$1,998,392	\$0	\$1,998,392	\$0	\$0	\$0	\$0	\$0	\$1,998,392	0.0%	6
PRE-CONST/	SITE PREP												+	+
51325352	539516	50002	SURVEY	\$10,000		\$10,000			\$0			\$10,000	0.0%	6
51325352	539514	50002	GEOTECHNICAL CONSULTANT	\$50,000		\$50,000			\$0			\$50,000	0.0%	6
51325352	539523	50002	PRE-CON CM	\$50,000		\$50,000			\$0			\$50,000	0.0%	6
51325352	539522	50002	TRAFFIC ANALYSIS REPORT	\$20,000		\$20,000			\$0			\$20,000	0.0%	6
			TOTAL PRE-CONST/SITE PREP	\$130,000	\$0	\$130,000	\$0	\$0	\$0	\$0	\$0	\$130,000	0.0%	6
DESIGN CON	SULTANTS					+							+	+
51325352	539513	50002	A/E FEES	\$133,226	1	\$133,226			\$0			\$133,226	0.0%	6
51325352	539519	50002	OTHER CONSULTANTS	\$4,528		\$4,528			\$0			\$4,528	0.0%	6
51325352	569003	50002	DESIGN CONTINGENCY	\$6,661		\$6,661			\$0			\$6,661	0.0%	6
51325352	539521	50002	REIMBURSABLES	\$3,169		\$3,169			\$0			\$3,169		
			TOTAL DESIGN CONSULTANTS	\$147,584	\$0	\$147,584	\$0	\$0	\$0	\$0	\$0	\$147,584	0.0%	6
OWNER'S EX	L PENSES (VA	RIOUS	l Vendors)										+	+
51325352	535000	50002	ADVERTISING	\$2,000		\$2,000			\$0			\$2,000	0.0%	6
51325352	536000	50002	PRINTING & BINDING	\$1,000		\$1,000			\$0			\$1,000	0.0%	6

11/30/2024

ACCOUNTS F				ORIGINAL APPROP	TRANFRS ADJSTMTS	REVISED BUDGET	2024 JULY- JUNE	2025 JULY-NOV	TOTAL TO DATE	P.O. ENCUMB	Contract ENCUMB	AVAILABLE BUDGET	PCT USED	PCT COMPLET
51325352	539901	50002	CONSTRUCTION PERMITS & FEES	\$5,000		\$5,000			\$0			\$5,000	0.0%	
51325352	532400	50002	BUILDER'S RISK INSURANCE	\$8,600		\$8,600			\$0			\$8,600	0.0%	1
51325352	539902	50002	INSPECTION FEES	\$25,000		\$25,000			\$0			\$25,000	0.0%	1
51325352	532100	50002	UTILITIES COSTS/FEES	\$25,000		\$25,000			\$0			\$25,000	0.0%	1
			TOTAL VARIOUS VENDORS	\$66,600	\$0	\$66,600	\$0	\$0	\$0	\$0	\$0	\$66,600	0.0%)
	Т	OTAL J	JDECC PARKING LOT ADDITION & RESURFACING	\$2,342,576	\$0	\$2,342,576	\$0	\$0	\$0	\$0	\$0	\$2,342,576	0.0%	

Battery Creek HS Parking Lot Resurfacing

11/30/2024

ACCOUNTS FOR: 5	_	141		ORIGINAL APPROP	TRANFRS ADJSTMTS	REVISED BUDGET	2024 JULY- JUNE	2025 JULY-NOV	TOTAL TO DATE	P.O. ENCUMB	Contract ENCUMB	AVAILABLE BUDGET	PCT USED	PCT COMPLE
92 BCHS PARKING	LOT RES	JRFACII	NG											
51325392		50000	CONOTRUCTION	T 64 454 044	(\$73.895	T #4 200 046	\$190.517	\$648.477	#020.004.00		\$31.163	\$510.759	T 62.00	т —
51325392	553003	50002	CONSTRUCTION TOTAL CONSTRUCTION	\$1,454,811 \$1,454,811		\$1,380,916 \$1,380,916	\$190,517 \$190,517	\$648,477 \$648,477	\$838,994.00 \$838,994	\$0	\$31,163			
51325392	569001	E0002	CONTINGENCY TOTAL CONSTRUCTION	\$1,454,811	\$13.895	\$1,380,916	\$190,517	\$648,477	\$838,994 \$0	\$0	\$31,163	\$86.636		
31323392	309001	30002	CONTINGENCY	\$12,141	\$13,093	\$60,030			\$0			\$60,030	0.0%	+
			TOTAL CONSTRUCTION BUDGET	\$1,527,552	(\$60,000	\$1,467,552	\$190,517	\$648,477	\$838,994	\$0	\$31,163	\$597,395	59.3%	
									·					
PRE-CONST/SITE P														
51325392			SURVEY	\$40,000		\$40,000			\$0			\$40,000		
51325392			GEOTECHNICAL CONSULTANT	\$75,000		\$75,000			\$0			\$75,000		
51325392			PRE-CON CM	\$50,000		\$50,000	\$4,970		\$4,970			\$45,030		
51325392	539522	50002	TRAFFIC ANALYSIS REPORT	\$20,000		\$20,000			\$0			\$20,000		
			TOTAL PRE-CONST/SITE PREP	\$185,000	\$0	\$185,000	\$4,970	\$0	\$4,970	\$0	\$0	\$180,030	2.7%	
DESIGN CONSULTA	ANTS												+	+
51325392		50002	A/E FEES	\$101.837		\$101.837		\$64,101	\$64.101		\$1.982	\$35.754	64.9%	
51325392			OTHER CONSULTANTS	\$9.697		\$9,697		φο-ι, το τ	\$0		ψ1,002	\$9.697		
51325392			DESIGN CONTINGENCY	\$5,092		\$5,092			\$0			\$5,092		
51325392			REIMBURSABLES	\$7,533		\$7.533			\$0			\$7.533		
01020002	000021	00002	TOTAL DESIGN CONSULTANTS			1 /	\$0	\$64,101	\$64,101	\$0	\$1,982	. ,		
OWNER'S EXPENS	ES (VARIC	US VEN	IDORS)											
51325392			ADVERTISING	\$1,000		\$1,000			\$0			\$1,000		
51325392			PRINTING & BINDING	\$1,000		\$1,000			\$0			\$1,000		
51325392	539901		CONSTRUCTION PERMITS & FEES	\$5,000		\$5,000			\$0			\$5,000		
51325392	532400		BUILDER'S RISK INSURANCE	\$20,094		\$20,094	, and the second		\$0		•	\$20,094		
51325392	539902		INSPECTION FEES	\$50,000		\$50,000			\$0			\$50,000		
51325392	532100	50002	UTILITIES COSTS/FEES	\$50,000		\$50,000			\$0			\$50,000		
			TOTAL VARIOUS VENDORS	\$127,094	\$0	\$127,094	\$0	\$0	\$0	\$0	\$0	\$127,094	0.0%	,
														<u> </u>
			TOTAL BCHS PARKING LOT RESRUFACING	\$1,963,805	(\$60,000)	\$1,903,805	\$195,487	\$712,578	\$908,065	\$0	\$33,146	\$962,595	49.4%	