



The **HILL** - The **H**ub for **I**nnovative **L**earning & **L**eadership

➤ **Completed Work:**

- Continued grading as weather permits.
- Ceilings continued Level 1.
- Metal stud and drywall work continue on Level 1.
- Epoxy flooring continued on Level 1.
- Electrical devices continue on Levels 2, and 1.
- Plumbing – setting fixtures and trim.

➤ **Upcoming Work / Look Ahead:**

- Continue grading and landscaping as weather permits.
- Ceilings to continue on Level 1.
- Metal stud and drywall work continues on Level 1 and complete sound baffles.
- Terrazzo stairs to start.
- Electrical devices continue on Levels 2 and 1, continue to get main power on.
- **There will be a partial shutdown, and at times a complete shutdown of Indiana for ongoing work by LFUCG, and there will also be a lane closure on Midland.**



The HILL - The Hub for Innovative Learning & Leadership

Level 1 restroom bank accent paint



Week Ending December 13, 2024



The HILL - The Hub for Innovative Learning & Leadership

Level 1 East end Administration area Storefront



Week Ending December 13, 2024

The HILL - The Hub for Innovative Learning & Leadership



Commons area existing track prepped for clear epoxy



Week Ending December 13, 2024

The HILL - The Hub for Innovative Learning & Leadership

Level 1 Student Showcase cloud ceiling



Week Ending December 13, 2024



The HILL - The Hub for Innovative Learning & Leadership

Stair C risers painted accent orange



Week Ending December 13, 2024



The **HILL** - The **H**ub for **I**nnovative **L**earning & **L**eadership

Stair D railings painted



Week Ending December 13, 2024



The HILL - The Hub for Innovative Learning & Leadership

Level 1 Automotive tech paint progressing



Week Ending December 13, 2024

The HILL - The Hub for Innovative Learning & Leadership



Culinary Arts Lab



Week Ending December 13, 2024