

Rise STEM Academy For Girls



Week Ending December 13, 2024



Rise STEM Academy For Girls

- **Work Completed:**
 - Slab pours are ongoing at the north classroom wing.
 - Pest control treatment has been completed for all under-slab areas.
 - Excavation for the elevator pit has begun.
 - Storm drainage work has started around the buildings.
 - Interior CMU wall construction is in progress.
 - All plan north exterior and interior footers are complete.
 - Door frame installation has begun on slabs.
- **Upcoming Work / Look Ahead:**
 - Continue slab pours for the main level.
 - Continue storm drainage work around the buildings.
 - Progress construction of interior CMU walls.
 - Finalize remaining footers in other areas as required.
 - Continue installation of door frames on slabs.
 - Mobilize site utilities for water, gas, and fire protection, with installation expected to begin (weather permitting) by the first week of January.

Rise STEM Academy For Girls

Concrete Slab and CMU Walls Work in Progress



Rise STEM Academy For Girls

CMU Wall Work in Progress



Week Ending December 13, 2024

Rise STEM Academy For Girls

CMU Work in Progress



Week Ending December 13, 2024

Rise STEM Academy For Girls

Foundation work in Progress



Rise STEM Academy For Girls

Storm Drain System Work in Progress

