



South Orange and Maplewood School District
South Mountain- South Mountain Annex/Elementary School Projects
South Orange, N.J.

AUGUST CONSTRUCTION ACTIVITIES

South Mountain Elementary School

- Contractor continued working on submittals for review / approval
- Ceiling grid underway
- Door bucks set in place
- In-wall conduit/boxes installed
- Exterior, interior masonry block continues
- Begin simulated slate roof front of school
- Supply & return piping for VUV's
- VUV delivery
- Begin demo various walls in existing building

South Mountain Annex School

- Contractor continued working on submittals for review/approval
- Begin drainage around addition
- Misc. bolting/welding of steel structure
- Began sanitary sewer installation but had conflict
- VUV delivery



Continue ceiling grid in corridors at SME



In-wall electrical conduits and back boxes at SME



Set Door Bucks & interior block work at SME



Exterior blockwork SME



Roof demo and re-roof at SME



HVAC supply & return piping at SME



Interior wall demo at SME



Exterior drainage at SMA



Misc. steel work at SMA



Delivery of VUV's for SME & SMA