



South Orange-Maplewood Schools
Additions and Renovations
Seth Boyden & Tuscan Elementary Schools

December CONSTRUCTION ACTIVITIES

SETH BOYDEN ELEMENTARY SCHOOL

- ~~Continue backfilling foundation walls. *completed*~~
- Continue to work on the electrical pathways and routing inside the existing school for summer renovation work. Second shift work to continue.
- Perform the anchor bolt survey. *Partial*
- ~~Completed slab on grade underground piping for the new addition.~~
- ~~Prepare for receiving the structural steel for the new addition (Beam and column pockets at existing school). *completed.*~~
- Install $\frac{3}{4}$ inch stone for slab on grade
- Install moisture barrier and wire mesh for slab on grade
- Pour slab on grade-

TUSCAN ELEMENTARY SCHOOL

- Continue to work on the electrical pathways and routing inside the existing school for summer renovation work. Second shift work to continue.
- Awaiting the delivery of the structural steel. January 3rd delivery date.



Seth Boyden- Underground sanitary piping's



Seth Boyden - 3/4 inch drainage materials being placed



Tuscan School - Two Existing boilers to be removed



Tuscan School - New Electrical Feeder conduit to Existing Switchgear