



**South Orange-Maplewood Schools**  
**Additions and Renovations**  
**Seth Boyden & Tuscan Elementary Schools**

**February CONSTRUCTION ACTIVITIES**

**SETH BOYDEN ELEMENTARY SCHOOL**

- Continue to work on the electrical pathways and routing inside the existing school for summer renovation work. Second shift work to continue.
- Continue to work on the fire alarm wiring. Second shift
- Continue with the exterior/interior CMU wall installation at the second floor elevation.
- Continue with the electrical conduit installation at the exterior and interior walls.
- Receiving partial HVAC piping for the Seth Boyden School.
- Prepare to receive roofing materials.

**TUSCAN ELEMENTARY SCHOOL**

- Continue to work on the HVAC rough piping at the existing school classrooms and corridors for summer renovation work. Second shift work to continue.
- Completed the majority of the structural steel and metal decking installation.
- Begin to install the CMU exterior wall back-up block.
- Begin to install the electrical conduit in the CMU exterior walls.
- Receiving partial HVAC equipment for the Tuscan school.



Seth Boyden- HVAC Piping Materials



Seth Boyden- Second Floor CMU Exterior Wall



Tuscan School - HVAC Units in Storage Yard



Tuscan School - Partial Unit Ventilators in Storage Yard