



South Orange-Maplewood Schools
Additions and Renovations
Seth Boyden & Tuscan Elementary Schools

April CONSTRUCTION ACTIVITIES

SETH BOYDEN ELEMENTARY SCHOOL

- Continue with the exterior/interior CMU wall installation at the stair tower.
- Begin the exterior split-face block installation.
- Continue with the electrical conduit installation at the interior walls. Continue with the new addition electrical panel installation and feeder conduit.
- Continue with the rough domestic piping installations at the bathrooms and corridor.
- Perform a test pit in search of the existing sanitary piping. Pending 4-4-22.
- Continue with the metal framing at the classroom ceiling soffits.

TUSCAN ELEMENTARY SCHOOL

- Continue to install exterior and interior CMU, 90 percent completed. Exterior wall CMU and parapet CMU remaining.
- Continue to install the electrical conduit in the CMU exterior/interior walls.
- Continue with the sloped roof underlayment installation. Weather permitting
- Continue with hydronic piping at the new classroom addition.
- Continue with the rough plumbing installation at the bathrooms.
- Continue with the classroom soffit metal framing.
- Begin the metal duct installation.



Seth Boyden School- Split-Face CMU on site



Seth Boyden School - CMU at Lower level Stair Tower



Tuscan School- 90 percent of CMU completed.



Tuscan School - Duct Work Being Installed at the classroom Addition