



**South Orange-Maplewood Schools**  
**Additions and Renovations**  
**Seth Boyden & Tuscan Elementary Schools**

**May CONSTRUCTION ACTIVITIES**

**SETH BOYDEN ELEMENTARY SCHOOL**

- Continue with the exterior split-face block installation.
- Continue with the classroom light support installation at the new addition.
- Perform a test pit in search of the existing sanitary piping. Pending 4-4-22. Pending 4-25-22, on hold until south exterior brick work is completed.
- Continue with the classroom duct insulation.
- Continue with the sprinkler pipe installation.
- Begin fire alarm panel Programming at main office. Pending 5-2-22
- Continue with the Boiler abatement.
- Continue with the existing classroom VUV mock-up. 5-2-22: 5-9-22, On-going.
- Begin the stair tower steel installation. Pending 5-2-22.
- Continue with the skywalk metal framing.

**TUSCAN ELEMENTARY SCHOOL**

- Continue with electrical corridor conduit installation.
- Continue with the new addition classroom duct installation.
- Begin the block shelf installation.
- Begin the exterior brick installation. Pending 5-2-22. 5-9-22
- Begin gypsum wallboard installation at the classroom ceiling rigid frame. *Note- materials arrived on site this afternoon.*
- Continue demolition of the existing boilers (second shift).
- Continue with the existing classroom renovation fire alarm device installation.
- Continue with the existing classroom renovation sub-panel installation (across from the main office). Pending 5-2-22, 5-9-22.



Seth Boyden School- South Classroom Elevation



Seth Boyden School - Skywalk Metal Framing



Tuscan School- Classroom Window wall



Tuscan School - Court Yard Area