



South Orange-Maplewood Schools
Additions and Renovations
Seth Boyden & Tuscan Elementary Schools

May CONSTRUCTION ACTIVITIES

SETH BOYDEN ELEMENTARY SCHOOL

- Continue with the exterior split-face block installation. Waiting for the cast stone delivery.
- Continue with the classroom light support installation at the new addition.
- Perform a test pit in search of the existing sanitary piping. *Note- on hold until south exterior brick work is completed.*
- Continue with the classroom duct installation.
- Completed the majority of the sprinkler piping.
- Completed the sprinkler back flow and check valve assembly.
- Completed the Boiler asbestos abatement.
- Continued with the existing classroom VUV mock-up.
- Completed the majority of the stair tower steel installation.

TUSCAN ELEMENTARY SCHOOL

- Continued with electrical corridor conduit installation.
- Continued with the exterior brick installation at the courtyard and north gable end area.
- Completed the spackling of the gypsum wallboard at the classroom ceiling and bathroom walls.
- Completed the majority of the existing boiler demotion (second shift).
- Begin the existing classroom steam UV and baseboard demo removal.
- Continue with the existing classroom fire alarm device installation.
- Continue with the existing classroom sub-panel installation (across from the main office).
- Begin the shingle installation at the new classroom addition.
- Completed the window installation at the new classroom addition.

May CONSTRUCTION ACTIVITIES



Seth Boyden School- Stair Tower Steel Installation



Seth Boyden School - Sprinkler back-flow and check valve assembly



Tuscan School- Classroom Windows



Tuscan School - Classroom Ductwork