



South Orange-Maplewood Schools  
Additions and Renovations  
Jefferson & Clinton Elementary Schools

**AUGUST CONSTRUCTION ACTIVITIES**

**JEFFERSON ELEMENTARY SCHOOL**

- Contractor continued working on submittals for review/approval
- Contractor continued working on RFI's for review
- Epic continued to document on work underway and building conditions
- Contractor pulling FA cable in ground floor corridor and Classrooms.
- Resume 1<sup>st</sup> floor Main Hot water Piping.
- Sawcut and trench for transformer conduits.
- Install transformer base.

**CLINTON ELEMENTARY SCHOOL**

- Contractor continued working on submittals for review/approval
- Contractor continued working on RFI's for review
- Epic continued to document on work underway and building conditions
- Electrical contractor working on 1<sup>st</sup> and 2<sup>nd</sup> floor speaker strobe and backbox
- Electrical contractor working on 1<sup>st</sup> floor wiring supports in corridor and install ridged conduit for existing service.
- Site contractor installed drainage piping and manholes.
- Site contractor working on storm tie-in from addition C.
- Site contractor will be cleaning up and begin Parking lot and Asphalt Base.
- Contractor working on re-bar and form for addition A
- Contractor began layout of CMU
- HVAC Contractor continue working on hangers and supports for hot water piping on 1<sup>st</sup> floor. Pre test Hot water piping mains.
- Begin insulating Hot water piping.



*Footing and rebar completed at Area C – Clinton Elementary School*



*Footing and rebar underway at Area A – Clinton Elementary School*



*Storm tie-in connection– Clinton Elementary School*



*New Feeder mains– Clinton Elementary School*