



South Orange-Maplewood Schools
Additions and Renovations
Jefferson & Clinton Elementary Schools

AUGUST CONSTRUCTION ACTIVITIES

JEFFERSON ELEMENTARY SCHOOL

- Contractor continued working on submittals for review/approval
- Contractor continued working on RFI's for review
- Epic continued to document on work underway and building conditions
- Waiting on New Transformer Delivery and Tie-in.
- Temporary Electrical Meter Cut in for Trailer.
- Site contractor clean site parking lot. ongoing
- Electricians to work on feeders and receptacles.
- Continue working on site utilities (Storm piping and Manholes).

CLINTON ELEMENTARY SCHOOL

- Contractor continued working on submittals for review/approval
- Contractor continued working on RFI's for review
- Epic continued to document on work underway and building conditions
- Layout for New Transformer Pad location and ductbank.
- PSE&G Service Pole Installation. (weather permitting).
- Electricians to work on feeders and receptacles.
- Delivery and installation of steel for additions A and C.
- Excavate and trench for transformer.
- Backfill around perimeter for areas A and C.
- Slab on grade at additions A and C. (weather permitting).



Modified painted temporary partition – Clinton Elementary School



Storm and Sanitary Utility site work – Jefferson Elementary School



New Fire Alarm Panel (Activated)– Clinton Elementary School



Temporary parking lot line striping -Jefferson Elementary School