



South Orange-Maplewood Schools
Additions and Renovations
Jefferson & Clinton Elementary Schools

AUGUST CONSTRUCTION ACTIVITIES

JEFFERSON ELEMENTARY SCHOOL

- Contractor continued working on submittals for review/approval
- Contractor continued working on RFI's for review
- Epic continued to document on work underway and building conditions
- Waiting on New Transformer Delivery and Tie-in.
- Temporary Electrical Meter Cut in for Trailer (waiting on PSE&G).

CLINTON ELEMENTARY SCHOOL

- Contractor continued working on submittals for review/approval
- Contractor continued working on RFI's for review
- Epic continued to document on work underway and building conditions
- Layout for New Transformer Pad location and duct bank. completed
- PSE&G Service Pole Installation. (weather permitting). Pending PSE&G
- Electricians to work on feeders and receptacles. (school permitting)
- Delivery and installation of steel for additions A and C. pending...
- Excavate and trench for transformer. done
- Backfill around perimeter for areas A and C. done
- Slab on grade at additions A and C. (weather permitting).



Excavated for New transformer / pole – Clinton Elementary School



Foundation work –Clinton Elementary School



Front Entrance Ramp Area foundation: Clinton Elementary School



Area C back filled : Clinton Elementary School