



South Orange-Maplewood Schools
Additions and Renovations
Jefferson & Clinton Elementary Schools

AUGUST CONSTRUCTION ACTIVITIES

JEFFERSON ELEMENTARY SCHOOL

- Contractor continued working on submittals for review/approval
- Contractor continued working on RFI's for review
- Epic continued to document on work underway and building conditions
- New Transformer and Pad were delivered
- Temporary Electrical Meter Cut- in for office trailers (waiting on PSE&G).
- Electricians working on FA wiring and new receptacles at night.
continued
- Waiting for gas relocation in order to start with footings and foundations.

CLINTON ELEMENTARY SCHOOL

- Contractor continued working on submittals for review/approval
- Contractor continued working on RFI's for review
- Epic continued to document on work underway and building conditions
- PSE&G Service Pole Installation. (Weather permitting). Pending PSE&G
- Electricians to work on feeders and receptacles. (school permitting)
- Delivery and installation of steel for additions C done on 10/2/21
- Delivery and installation of steel for Addition A scheduled for 10/9/21...
- Excavate and trench for transformer. Waiting on PSE&G.
- Backfill around perimeter for areas A and C. Tested for compaction.
- Slab on grade at additions A and C. (weather permitting).



Crane erecting steel – Clinton Elementary School



Backfill area at new Addition A – Clinton Elementary School

Epic Management, Inc.

136 Eleventh Street • Piscataway, NJ 08854
732-752-6100 • Fax 732-752-9106



Steel erection at area C – Clinton Elementary School



Steel erected at area C – Clinton Elementary School

Epic Management, Inc.

136 Eleventh Street • Piscataway, NJ 08854
732-752-6100 • Fax 732-752-9106