



South Orange-Maplewood Schools  
Additions and Renovations  
Jefferson & Clinton Elementary Schools

**AUGUST CONSTRUCTION ACTIVITIES**

**JEFFERSON ELEMENTARY SCHOOL**

- Contractor continued working on submittals for review/approval
- Contractor continued working on RFI's for review
- Epic continued to document on work underway and building conditions
- New Transformer and Pad were delivered
- Temporary Electrical Meter Cut- in for office trailers completed
- Electricians working on FA wiring and new receptacles at night.  
continued
- Waiting for gas relocation in order to start with footings and foundations. Set to start 10.12.21

**CLINTON ELEMENTARY SCHOOL**

- Contractor continued working on submittals for review/approval
- Contractor continued working on RFI's for review
- Epic continued to document on work underway and building conditions
- PSE&G Service Pole Installation. (Weather permitting). Completed
- Electricians to work on feeders and receptacles.
- Delivery and installation of steel for additions C done on 10/2/21. Metal decking to be delivered 10/12/21.
- Delivery and installation of steel for Addition A completed on 10/9/21... Metal decking to be delivered 10/12/21.
- Excavate and trench for transformer. Waiting on PSE&G for transformer.
- Poured Slab on Grade (SOG) at Areas A and C.



*Crane erecting steel at Area A – Clinton Elementary School*



*Pouring Slab on Grade at Addition A – Clinton Elementary School*

**Epic Management, Inc.**

---

136 Eleventh Street • Piscataway, NJ 08854  
732-752-6100 • Fax 732-752-9106



*Steel erection at area A – Clinton Elementary School*



*Slab on Grade Preparation at area C – Clinton Elementary School*

**Epic Management, Inc.**

---

136 Eleventh Street • Piscataway, NJ 08854  
732-752-6100 • Fax 732-752-9106