



South Orange-Maplewood Schools
Additions and Renovations
Jefferson & Clinton Elementary Schools

AUGUST CONSTRUCTION ACTIVITIES

JEFFERSON ELEMENTARY SCHOOL

- Contractor continued working on submittals for review/approval
- Contractor continued working on RFI's for review
- Epic continued to document on work underway and building conditions
- New Transformer and Pad were delivered
- Temporary Electrical Meter Cut- in for office trailers completed
- Electricians working on FA wiring and new receptacles at night. continued
- Waiting for gas relocation in order to start with footings and foundations. Set to start 10.12.21.
- Gas piping delivered to the site on 10/18/21.

CLINTON ELEMENTARY SCHOOL

- Contractor continued working on submittals for review/approval
- Contractor continued working on RFI's for review
- Epic continued to document on work underway and building conditions
- PSE&G Service Electrical Meter for trailers installed.
- Electricians to work on feeders and receptacles.
- Metal decking delivered 10/12/21 for Areas A and C.
- Steel contractor working on metal decking installation at A
- Delivery and installation of steel for Addition A completed on 10/9/21...
- Excavate and trench for transformer. Waiting on PSE&G for transformer.
- Masonry mock ups installed.



Crane erecting steel Metal Deck at C – Clinton Elementary School



PSE&G gas piping delivered to site - Jefferson Elementary School

Epic Management, Inc.

136 Eleventh Street • Piscataway, NJ 08854
732-752-6100 • Fax 732-752-9106



Metal Deck installation underway area A – Clinton Elementary School



Masonry Mock up – Clinton Elementary School

Epic Management, Inc.

136 Eleventh Street • Piscataway, NJ 08854
732-752-6100 • Fax 732-752-9106