



South Orange-Maplewood Schools
Additions and Renovations
Jefferson & Clinton Elementary Schools

AUGUST CONSTRUCTION ACTIVITIES

JEFFERSON ELEMENTARY SCHOOL

- Contractor continued working on submittals for review/approval
- Contractor continued working on RFI's for review
- Epic continued to document on work underway and building conditions
- Electrical Meter Cut- in for new transformer provided by local building department.
- Electricians continued working on FA wiring and new receptacles at night.
- PSE&G began running the new gas line in order to relocate existing. PSEG started work on 10/25/21.
- PSEG to set to start new gas meter installation on 11/1/21.
- New Transformer switch to begin on 11/1/21.

CLINTON ELEMENTARY SCHOOL

- Contractor continued working on submittals for review/approval
- Contractor continued working on RFI's for review
- Epic continued to document on work underway and building conditions
- Electricians to work on feeders and receptacles.
- Metal decking installed at Areas A and C.
- Excavate and trench for transformer inspected by PSEG. Contractor to close trench.
- Contractor to begin demolition of windows adjacent to Addition A and infill openings as per their work scope.



Installing Metal Deck at A – Clinton Elementary School



PSE&G new gas trench underway - Jefferson Elementary School

Epic Management, Inc.

136 Eleventh Street • Piscataway, NJ 08854
732-752-6100 • Fax 732-752-9106



CMU block installation underway area A – Clinton Elementary School



New Gas line underway - Jefferson Elementary School

Epic Management, Inc.

136 Eleventh Street • Piscataway, NJ 08854
732-752-6100 • Fax 732-752-9106