



South Orange-Maplewood Schools  
Additions and Renovations  
Jefferson & Clinton Elementary Schools

**DECEMBER CONSTRUCTION ACTIVITIES**

**JEFFERSON ELEMENTARY SCHOOL**

- Contractor continued working on submittals for review/approval
- Contractor continued working on RFI's for review
- Epic continued to document on work underway and building conditions
- Site Contractor completed excavation for footing and is now starting to backfill areas.
- Inspected footing rebar and continued pouring of the footings continued.
- Contractor will begin installing partitions at areas (classroom A115) for egress purposes per drawings and also at Classroom A113.
- Contractor will be making opening for future hallway connection corridor A1004.

**CLINTON ELEMENTARY SCHOOL**

- Contractor continued working on submittals for review/approval
- Contractor continued working on RFI's for review
- Epic continued to document on work underway and building conditions
- Contractor continued CMU Block work.
- Electrical Deliveries to continue during this week.
- PSE&G started new gas line work. Work will continue during the Christmas break so as not to interfere with school activities.
- Roofing work at Area "A" to start weather permitting.
- Contractor prepared for slab on deck at area C.



*Steel Column Welding underway - Clinton Elementary*



*Slab on Deck Preparation at area C - Clinton Elementary School*

**Epic Management, Inc.**

---

136 Eleventh Street • Piscataway, NJ 08854  
732-752-6100 • Fax 732-752-9106



*Foundations work underway - Jefferson Elementary School*



*Backfilling underway - Jefferson Elementary School*  
**Epic Management, Inc.**