



South Orange-Maplewood Schools
Additions and Renovations
Jefferson & Clinton Elementary Schools

JANUARY CONSTRUCTION ACTIVITIES

JEFFERSON ELEMENTARY SCHOOL

- Contractor continued working on submittals for review/approval
- Contractor continued working on RFI's for review
- Epic continued to document on work underway and building conditions
- Contractor completed all footings and backfilled 85% of the areas.
- Foundation walls were completed.
- All site backfilled has been tested and all footings along with its rebar has been inspected accordingly.
- Partitions at different areas was installed. (classroom A115) for egress purposes per drawings and also at Classroom A113.
- CMU Wall at A113 was also done.
- Mechanical contractor extended some of the new hot water lines from the main in the hallway to the classrooms as needed.
- Contractor installed temporary partition at future hallway connection corridor A1004.
- New Fire Alarm Systems (FAS) was installed and tested. Switch over was done over the Christmas break. Training to be set up.

LINTON ELEMENTARY SCHOOL

- Contractor continued working on submittals for review/approval
- Contractor continued working on RFI's for review
- Epic continued to document on work underway and building conditions
- Contractor continued CMU Block work at areas A and commenced area C also.
- Electrician working in conjunction with Masons for new outlets.
- PSE&G installed new gas line and brought it up to the existing gas meter. Installation of the new Gas Meter is to be done over the Spring Break.
- New Roofing at Area "A" was completed as well as roofing over area C.
- Contractor worked on room 108A (new bathroom) and installed CMU Walls .
- Contractor did finishes in the rooms 103, 103a, 120, 212, 212a, 204 where they painted the windows infill areas.
- Contractor opened areas (connection points) at 3 locations. 1st and 2nd floor at area C and also 2nd floor at area A.
- Contractor installed new hardware sets at various classroom closets.
- Contractor worked on installing secondary electrical feeders from New Transformer location to New Switchgear.



New Roof at Area A underway - Clinton Elementary



New Secondary Electrical Feeders - Clinton Elementary School

Epic Management, Inc.

136 Eleventh Street • Piscataway, NJ 08854
732-752-6100 • Fax 732-752-9106



New hardware at Classroom closets - Clinton Elementary School



CMU Bathroom walls - Clinton Elementary School

Epic Management, Inc.

136 Eleventh Street • Piscataway, NJ 08854
732-752-6100 • Fax 732-752-9106



Demolition underway at Classroom A113 - Jefferson Elementary School



Backfill operations underway - Jefferson Elementary School

Epic Management, Inc.

136 Eleventh Street • Piscataway, NJ 08854
732-752-6100 • Fax 732-752-9106



Pouring concrete Piers - Jefferson Elementary School



CMU Wall Partition at Classroom A113 - Jefferson Elementary School

Epic Management, Inc.

136 Eleventh Street • Piscataway, NJ 08854
732-752-6100 • Fax 732-752-9106