



South Orange-Maplewood Schools
Additions and Renovations
Jefferson & Clinton Elementary Schools

JANUARY CONSTRUCTION ACTIVITIES

JEFFERSON ELEMENTARY SCHOOL

- Contractor continued working on submittals for review/approval
- Contractor continued working on RFI's for review
- Epic continued to document on work underway and building conditions
- Contractor completed all footings and backfilled 95% of the areas.
- CMU wall at Boiler for secondary electric service was constructed.
- Contractor to begin delivering steel on 1/20/22, followed by erection.
- Contractor to begin demolition of exterior wall at isolated connecting hallways.
- Contractor corrected some anchor bolts and leveling plates.
- Had Fire Alarm System (FAS) Training on 1/12/22.

CLINTON ELEMENTARY SCHOOL

- Contractor continued working on submittals for review/approval
- Contractor continued working on RFI's for review
- Epic continued to document on work underway and building conditions
- Electrician working in conjunction with Masons for new outlets in area C.
- PSE&G had site subcontractor on site to address areas of concern in the field.
- Contractor continued with Masonry work in area C.
- Contractor backfilled all trenched areas leading from new Transformer location to New Switchgear. Ramp to TCU 1 was put back as well.



Existing exterior wall Demo - Jefferson Elementary School



New CMU wall for Electrical Feeders - Jefferson Elementary School

Epic Management, Inc.

136 Eleventh Street • Piscataway, NJ 08854
732-752-6100 • Fax 732-752-9106



Area C CMU exterior wall underway - Clinton Elementary School



PSE&G site repairs - Clinton Elementary School

Epic Management, Inc.

136 Eleventh Street • Piscataway, NJ 08854
732-752-6100 • Fax 732-752-9106