



South Orange-Maplewood Schools
Additions and Renovations
Jefferson & Clinton Elementary Schools

JANUARY CONSTRUCTION ACTIVITIES

JEFFERSON ELEMENTARY SCHOOL

- Contractor continued working on submittals for review/approval
- Contractor continued working on RFI's for review
- Epic continued to document on work underway and building conditions
- Contractor completed all footings and backfilled 95% of the areas.
- CMU wall at Boiler for secondary electric service was completed.
- Contractor started steel erection on 1/25/22 and work will continued for 2-3 weeks weather permitting.
- Contractor to completed demolition of exterior wall.
- Contractor removing old FAS System after school.

CLINTON ELEMENTARY SCHOOL

- Contractor continued working on submittals for review/approval
- Contractor continued working on RFI's for review
- Epic continued to document on work underway and building conditions
- Electrician continued working in conjunction with Masons for new outlets in area C.
- PSE&G had inspector on site to check on work related to new transformer.
- Contractor continued with Masonry work in area C.
- Contractor working on steel correction at area A.
- Contractor prepared area of new switchgear to pour slab.



Steel Delivered to Jobsite - Jefferson Elementary School



Steel erection underway - Jefferson Elementary School

Epic Management, Inc.

136 Eleventh Street • Piscataway, NJ 08854
732-752-6100 • Fax 732-752-9106



Ironworkers working at Area A metal Deck - Clinton Elementary School



Box out for new slab at New Switchgear location - Clinton Elementary School

Epic Management, Inc.

136 Eleventh Street • Piscataway, NJ 08854
732-752-6100 • Fax 732-752-9106